


5 cm

0374_2949



DOLPHIN MINE VEHICLES		
UNIT NO.	MAKE & MODEL	VENT. RECD.
17-1	CAT 988	12.4 m ³ /sec.
17-2	CAT 950	6.2 m ³ /sec.
17-3	CAT 980B	12.9 m ³ /sec.
17-8	CAT 980B	12.9 m ³ /sec.
12-2	KIRUNA 250	14.0 m ³ /sec.
12-4	KIRUNA 250	14.0 m ³ /sec.
12-5	CAT 769B	18.7 m ³ /sec.
15-3	CAT D5	6.6 m ³ /sec.
18-1	G/D JUMBO	2.7 m ³ /sec.
18-5	G/D JUMBO	1.7 m ³ /sec.
18-9	G/D JUMBO	2.7 m ³ /sec.
13-3	FIAT TRACT.	1.4 m ³ /sec.
2-8	L/ROVER	2.2 m ³ /sec.
2-12	L/ROVER	2.2 m ³ /sec.
L-7	L/ROVER(Geopako)	2.2 m ³ /sec.

EXHAUST FANS			FORCING FANS		
No	HP	LOCATION	No	HP	LOCATION
1E	60	PORTAL	1F	25	MAIN DECLINE
2E	60	MAIN DECLINE	2F	40	C-WEDGE
3E	60	MAIN DECLINE	3F	25	Q13 DRIVE
4E	60	MAIN OFFICE			
5E	60	19 BENCH			

TEST	GAS TEST										ANEMOMETER		DUST 300 CM ³
	20% O ₂	50 CO	5000 CO ₂	25 NO _x	HCHO	5 NO ₂	5 SO ₂	10 H ₂ S	FORCING	EXHAUST			
NO 1	-	NIL	200	TRACE	-	NIL	NIL	NIL	-	Via Rise		44	
NO 2	-	NIL	100	5	-	0.5	NIL	NIL	-			76	
NO 3	-	NIL	400	TRACE	-	NIL	NIL	NIL	Switched off	Via Rise		76	
NO 4	-	NIL	300	TRACE	-	NIL	NIL	NIL	12.1 m ³ /sec	28.7 m ³ /sec.		82	
NO 5	-	10	400	5	-	NIL	NIL	NIL	Switched off	Via H.B.		85	
NO 6													
NO 7													
NO 8													
NO 9													
NO 10													

TESTS TAKEN 18/3/75.

KING ISLAND SCHEELITE

SCALE 1:1000 No 1-22-63

DOLPHIN MINE
VENTILATION TEST PLAN

DATE 3-2-75
SURVEYED M.G.M.
DRAWN M.D.B.
TRACED
CHECKED M.G.M.