



BOLD HEAD MINE VEHICLES		
UNIT NO.	MAKE AND MODEL	VENT REQD
17-6	CAT. 980B	12.9m ³ /sec
17-9	CAT. 950	6.2m ³ /sec
12-1	KIRUNA	14.0m ³ /sec
12-3	KIRUNA	14.0m ³ /sec
18-4	A/C JUMBO	3.7m ³ /sec
18-6	TAMROCK JUMBO	3.7m ³ /sec
15-4	A/C GRADER	3.7m ³ /sec
6-2	INTER-TRUCK	8.6m ³ /sec*
2-10	L/ROVER	2.2m ³ /sec
2-11	L/ROVER	2.2m ³ /sec
L-9	L/ROVER(Geopko)	2.2m ³ /sec
13-1	FIAT TRACT	1.4m ³ /sec

EXHAUST FANS			FORCING FANS		
No	HP	LOCATION	No	HP	LOCATION
1E	60	PORTAL	1F	25	L43 DRIVE
2E	60	MAIN DECLINE	2F	40	M52 DRIVE
3E	60	N52 DRIVE	3F	40	R51 DRIVE
4E	60	MAIN DECLINE	4F	25	N62/P62
5E	60	SURFACE	5F	10	MAIN DECLINE
6E	60	SURFACE			

TEST	GAS TEST										ANEMOMETER		DUST Per cm ³
	% O ₂	SO ₂	CO	CO ₂	NO _x	HCHO	NO ₂	S	SO ₂	H ₂ S	FORCING	EXHAUST	
NO.1	-	NIL	480	5	-	-	NIL	NIL	-	-	-	-	-
NO.2	-	5	400	5	-	-	NIL	NIL	5.5m ³ /sec	-	-	-	105
NO.3	-	NIL	300	TRACE	-	-	NIL	NIL	3.7m ³ /sec	-	-	-	35
NO.4	-	NIL	400	TRACE	-	-	NIL	NIL	-	-	-	-	44
NO.5	-	NIL	400	TRACE	-	-	NIL	NIL	Vent Bag down	-	Via Riv.	-	54
NO.6	-	TRACE	400	10	-	-	NIL	NIL	-	-	Via Riv.	-	85
NO.7	-	NIL	300	TRACE	-	-	NIL	NIL	6.7m ³ /sec	-	Via Riv.	-	43
NO.8	-	NIL	400	TRACE	-	-	NIL	NIL	Bag tied	-	Via Riv.	-	37
NO.9	-	TRACE	600	10	-	-	NIL	NIL	6.6m ³ /sec	-	Via Riv.	-	188
EXTRA TEST NO.1	-	NIL	300	TRACE	-	-	NIL	NIL	-	-	-	-	49
EXTRA TEST NO.2	-	NIL	200	NIL	-	-	NIL	NIL	-	-	-	-	37
EXTRA TEST NO.3	-	NIL	200	NIL	-	-	NIL	NIL	-	-	-	-	33

TESTS TAKEN 10/3/75.

Note readings at R61, please rectify.

[Signature]

KIS

DATE 7-2-75
SURVEYED J.C.
DRAWN J.C.
TRACED R.B.
CHECKED M.G.M.

KING ISLAND SCHEELITE LTD.

SCALE 1:1000

No 1-5-100

BOLD HEAD MINE

VENTILATION TEST PLAN