

## II. FIELD OPERATIONS RECAP

ONA personnel and equipment necessary for this survey arrived in Melbourne on 1 January 1986. A short range calibration of the Maxiran system was made on 2 January. However, this calibration was discounted because of the uncertainty of the survey markers and client representative, Mr. D. Scott's request to calibrate the system in Tasmania.

Personnel and equipment arrived in Devonport on 4 January 1986. The Maxiran system was calibrated on 7 January with the base station equipment installed at Station Doctors Rock and the Maxiran mobile equipment installed at Station Low Head. See "Maxiran Calibration" of this report for details. On completion of the Maxiran system calibration, one complete base station remained installed at Station Doctors Rock, and the remaining two base installations were transported to Stations Hardwickes Hill and Low Head. The three Maxiran base stations were erected and operational on 8 January 1986.