

WELL SUMMARY

| | | | |
|--|---|--|------------|
| Operator | : | Amoco Australia Petroleum Company | |
| Well Number | : | Koorkah No. 1 | |
| Location | : | T-18P, Bass Basin, Tasmania | |
| Contractor | : | Diamond M | |
| Rig | : | Epoch | |
| Total Depth | : | 10331 ft (3148.9 M) | |
| Water Depth/KB to Ocean Floor | : | 222 ft / 295 ft (67.6/89.9 M) | |
| Arrived on Location | : | 25 November 1985 | |
| Spud Date | : | 27 November 1985 | |
| * Date Reached T.D. | : | 22 December 1985 | |
| * Total Days Drilling | : | 25 | |
| Date off Location | : | 25 December 1985 | |
| Total Days on Well | : | 29 | |
| | | | |
| * Total Cost of Mud Materials | : | \$120,205.35 | |
| * Mud Costs/Ft | : | \$11.98 | |
| * Mud Costs/Day | : | \$4,452.05 | |
| | | | |
| * Engineer Service 27 Days @ \$250 | : | \$6,750.00 | |
| | | | |
| Total Cost Materials and Engineer Service | : | \$126,955.35 | |
| | | | |
| Mud Material Not Charged to Drilling | : | \$1,740.80 | |
| | | | |
| Engineer Service Not Charged to Drilling | : | \$750.00 | |
| | | | |
| Casing Program | : | 30" @ 624 ft | (190.1 M) |
| | | 20" @ 1319 ft | (402.0 M) |
| | | 13 ³ / ₈ " @ 5208 ft | (1587.4 M) |

* Calculated from actual spud to P and A.