

9-12-99 Returned to the site around 7.30am, set up on loop #12, SHD-20 and read the Z component. Had problems with the transmitter in the rain and the survey took a lot longer than usual, so was not completed. Finished the day around 5.00pm not a very successful day.

**SURVEY PARAMETERS:**

**Loop#12** :600 x 500m  
 380300E; 5359300N: 380300E; 5359000N:  
 380800E; 5359000N: 380800E; 5359400N:  
 380520E; 5359400N.

Current :13Amps  
 Time Base :20.0 ms  
 Ramp Time :1.0ms  
 Sync :Cable

**Hole No.** :SHD-20  
 380580E; 5359440N

Depth :450m  
 Channels :31  
 Components :Z

1 Survey day \$1250.00  
 1 Field Assist. day \$ 180.00

10-12-99 Returned to the site and completed the Z on SHD-20 on loop #12 - the rain was still persisting. We then moved on to loop #14, SHD-20. We had to make a decision on pulling up loop#12 but we're unsure if the X-Y was required. Finished the day around 5.30pm.

**SURVEY PARAMETERS:**

**Loop#12** :500 x 400m  
 380300E; 5359300N: 380300E; 5359000N:  
 380800E; 5359000N: 380800E; 5359400N:  
 380520E; 5359400N.

Current :17Amps  
 Time Base :20.0 ms  
 Ramp Time :1.0ms  
 Sync :Cable

**Hole No.** :SHD-20  
 380580E; 5359440N

Depth :790m  
 Channels :31  
 Components :Z

**Loop#14** :400 x 400m  
 379900E; 5359800N: 379900E; 5359400N:  
 380300E; 5359400N: 380300E; 5359800N

Current :17Amps