

December 3, 1980

<u>Sheet</u>	<u>Priority for Completion</u>
4141	2
4140	-
4139	-
4044	9
4042	1
4041	3
3943	8
3940	-
3840	-
4339	-

1.2 Splicing in of earlier data, and the production of a smaller scale map cannot proceed until the final maps are available. At this stage, I believe mid-January is the earliest date for this.

1.3 The regional work cannot proceed until 1.2 is completed.

1.4 We have examined the airborne data relating to the twenty anomalies selected by the Devonport staff. A discussion of the results of our examination follows in another section

2.0 Ground Follow-up.

Ground follow up should consist of:

- a) A surface examination, and it is vital that susceptibility measurements be taken whenever possible. Our rating of the anomalies is heavily dependent on knowing the susceptibility of the surface rocks.