



TEST PIT SCHEDULE

NOTE: TEST PITS BY EXAVATOR LOGGED BY D. BRETT 12/10/1993

0 - 0.5	SLIMES
0.5 - 3	SANDS
3 - 4	SLIMES
4 - 4.4	MOTTLED ORANGE/GREY CLAY
0 - 3	SANDS INTERBEDDED WITH SLIMES
3 - 4.5	MOIST OLIVE GREEN MOTTLED CLAY
0 - 2	SAND
2 - 2.3	BLACK SILTY ORGANIC SOIL
2.3 - 4.5	ORANGE, GREY, BROWN MOTTLED CLAY WITH QUARTZ PEBBLES TO 50mm
0 - 2	SAND
2 - 4.60	MOTTLED ORANGE, GREY CLAY GROUND WATER INFLOW AT 2m
0 - 0.6	SANDS
0.6 - 1	BLACK ORGANIC CLAY
1 - 2	BECOMES GRAVEL, ROUNDED COBBLES TO 200mm
0 - 0.4	SAND
0.4 - 0.6	TOPSOIL
0.6 - 2.6	CLAYEY GRAVEL, COBBLES TO 200mm
0 - 1.8	SAND
1.8 - 2	TOPSOIL
2 - 5+	ORANGE, GREY MOTTLED CLAY WITH QUARTZ
0 - 1	ORANGE CLAY
1 - 2	SHALEY ROCK

0121_027

0015/0012

	1	GENERAL REVISION	25/10/93
	Rev. No.	Description	Date

Thompson & Brett Pty. Ltd.
 Consulting Engineers
 7 Bayfield Street, Rosny Park. 7018
 Phone (002) 446633 Fax. (002) 446221

Drawn	E.B.	Date	10-1993	Scale	1:1000
Approved				Director	
File	BOUTY-01	Geocomp	8976 15		

Client & Project
RILTEC (TASMANIA) PTY LTD
GOLDEN GATE TAILINGS RE-TREATMENT

Drawing Title	SITWORKS & TAILINGS DAM No. 1 PLAN
Drawing No.	93-976-05 REV 1