

0374_3076

5 cm

TAPE EXTENSOMETER

STATION N° TES 2

LOCATION -200 m RL / W60

TYPE INTERFELS CONV. METER

220326.8 EAST


DATE OF INSTALLATION 3 Nov. 1981

563989.8 NORTH

ANCHORAGE SYSTEM FULLY GROUTED ✓
or
POINT ANCHORED

..... R.L.

12° BEARING



NOTE * Base Data

DATE	DAY	DISTANCE BETWEEN STATIONS IN METRES								CALIBRATION		REMARKS	
		1-7	1-6	1-5	1-4	7-1	7-2	7-3	7-4	AT START	AT END		
11-11-1981	* (2-6)	* 3.36104	* 3.79644	* 3.65007	* 3.94227	* 2.79371	* 3.79643	* 3.83838	* 3.93088	* 2.98322	0.22695	0.22694	
17-11-1981		3.36113	3.79574	3.65034	3.94196	2.79333	3.79568	3.83906	3.93078	2.98266	0.22703	0.22692	
23-11-1981		3.36071	3.79641	3.65017	3.94200	2.79440	3.79635	3.83805	3.93083	2.98488	0.22697	0.22689	
8-12-1981		3.36067	3.79557	3.64979	3.94245	2.79387	3.79559	3.83886	3.93053	2.98285	0.22690	0.22693	
13-1-1982		3.36061	3.79521	3.64960	3.94216	2.79446	3.79519	3.83735	3.92999	2.98493	0.22660	0.22668	-220 m RL / W62 skipped
21-1-82		3.35145	3.79669	3.65012	3.94339	2.79326	3.79671	3.83951	3.92171	2.98398	0.22794	0.22792	in situ stopping.
9-2-82		3.35156	3.79684	3.64960	3.94307	2.79448	3.79683	3.83060	3.93119	2.98407	0.22780	0.22781	
19-2-82		3.35160	3.79583	3.65056	3.93222	2.79492	3.79580	3.83970	3.93093	2.98442	0.22778	0.22776	
26-2-82		3.35129	3.79697	3.65050	3.93226	2.79575	3.79695	3.83916	3.92135	2.98491	0.22779	0.22772	
8-3-82		3.35145	3.79720	3.65059	3.93220	2.79538	3.79723	3.83974	3.93098	2.98498	0.22774	0.22774	
15-3-82		3.36072	3.79707	3.65029	3.94332	2.79790	3.79711	3.83905	3.93121	2.98522	0.22757	0.22760	(Tape has been cut off 0.1m)
22-3-82		3.36286	3.79587	3.65020	3.94422	2.79639	3.79590	3.84124	3.93179	2.98670	0.22850	0.22853	Dial gauge jumped up.
29-3-82		3.35352	3.79832	3.64880	3.93412	2.79811	3.79835	3.83159	3.92314	2.98716	0.23065	0.23064	Gauge was recalibrated.
5-4-82		3.35400	3.80028	3.64321	3.93560	2.79954	3.80023	3.83287	3.92459	2.98870	0.23028	0.23022	
13-4-82		3.35324	3.79835	3.64245	3.93467	2.79682	3.79839	3.83168	3.92324	2.98659	0.22991	0.22999	
20-4-82		3.35321	3.79844	3.64269	3.93457	2.79682	3.79847	3.83134	3.92347	2.98691	0.22993	0.22991	cut-off dot 220-240 was fixed on 14-4-82
24-4-82		3.35315	3.79827	3.64237	3.93398	2.79715	3.79823	3.83121	3.92301	2.98956	0.22981	0.22962	
3-5-82		3.35375	3.79685	3.64213	3.93376	2.79675	3.79681	3.83147	3.92444	2.98638	0.22989	0.22972	slot blasting completed on 27-4-82 (at night)
10-5-82		3.35294	3.79853	3.64211	3.93370	2.79739	3.79839	3.84071	3.92311	2.98775	0.22987	0.22984	Rings 3, 4, 5 in W62 were fixed on 3-5-82
17-6-82		3.35285	3.79698	3.64185	3.93321	2.79530	3.79658	3.84049	3.92268	2.98662	0.22964	0.22966	
29-6-82		3.36229	3.79545	3.65125	3.94330	2.79562	-	3.84051	3.93200	2.98675	0.22968	0.22966	6, 7, 8, 9 rings fixed on 21/6
7-7-82		3.36226	3.79548	3.65116	3.94318	2.79575	-	3.83990	3.93255	2.98657	0.22964	0.22967	10, 11 fixed on 6/7
13-7-82		3.36224	3.79698	3.65196	3.94288	2.79624	-	3.83990	3.93240	2.98707	0.22955	0.22957	
22-7-82		3.36229	3.79631	3.65099	3.94292	2.79621	-	3.83995	3.93239	2.98715	0.22955	0.22956	
28-7-82		3.36252	3.79699	3.65145	3.94377	2.79572	-	3.83958	3.93261	2.98641	0.22969	0.22970	