



TAPE EXTENSOMETER

STATION N^o. *TES 4*

LOCATION *DOLPHIN MINE, -100 LEVEL, U10.*

TYPE INTERFELS CONV. METER

220349.4 EAST

DATE OF INSTALLATION

564.004.6 NORTH

ANCHORAGE SYSTEM FULLY GROUTED
or
POINT ANCHORED

. R.L.
10.2° BEARING



*NOTE * Base Data.*

| DATE | DAY * (2-6) | DISTANCE BETWEEN STATIONS IN METRES | | | | | | | | CALIBRATION | | REMARKS |
|-------------------------|-------------------|-------------------------------------|-----|-----|-----------------|-----|-----|-----|-----|-------------|---------|--|
| | | 1-7 | 1-6 | 1-5 | 1-4 | 7-1 | 7-2 | 7-3 | 7-4 | AT START | AT END | |
| <i>3059</i> 27-10-81 | * | * | * | * | <i>services</i> | * | * | * | * | 0.22693 | 0.22693 | |
| <i>3067</i> 4-11-81 | | | | | - | | | | | 0.22696 | 0.22696 | |
| <i>3074</i> 11-11-81 | | | | | - | | | | | 0.22694 | 0.22697 | |
| <i>3080</i> 17-11-81 | | | | | - | | | | | 0.22692 | 0.22692 | |
| <i>3086</i> 23-11-81 | | | | | - | | | | | 0.22694 | 0.22692 | |
| <i>3102</i> 9-12-81 | | | | | - | | | | | 0.22691 | 0.22690 | |
| <i>3137</i> 13-1-82 | | | | | - | | | | | 0.22660 | 0.22645 | |
| <i>3145</i> 21-1-82 | | | | | - | | | | | 0.22797 | 0.22797 | |
| <i>3164</i> 9-2-82 | | | | | - | | | | | 0.22779 | 0.22780 | |
| <i>3174</i> 19-2-82 | | | | | - | | | | | 0.22768 | 0.22760 | |
| <i>3181</i> 26-2-82 | | | | | - | | | | | 0.22777 | 0.22776 | |
| <i>3191</i> 8-3-82 | | | | | - | | | | | 0.22773 | 0.22768 | (0.1m of tape was cut off). |
| <i>3198</i> 15-3-82 | | | | | - | | | | | 0.22760 | 0.22758 | |
| <i>3205</i> 22-3-82 | | | | | - | | | | | 0.22851 | 0.22964 | dial gauge fluctuated. |
| <i>3212</i> 29-3-82 | | | | | - | | | | | 0.23073 | 0.23070 | gauge recalibrated. |
| <i>3219</i> 5-4-82 | | | | | - | | | | | 0.23022 | 0.23023 | |
| <i>3227</i> 13-4-82 | | | | | - | | | | | 0.22994 | 0.22992 | |
| <i>3234</i> 20-4-82 | | | | | - | | | | | 0.22975 | 0.22977 | cut-off slot 220-240 was stripped on 14-4-82. |
| <i>3240</i> 26-4-82 | | | | | <i>services</i> | | | | | 0.22968 | 0.22971 | |
| <i>3247</i> 3-5-82 | | | | | - | | | | | 0.22968 | 0.22969 | cut-off slot missing (240-220) complete on 22-4-82, rings 3, 4, 5 wgs were fixed at lunch time 3-5-82. |
| <i>3254</i> 10-5-82 | | | | | - | | | | | 0.22980 | 0.22972 | |
| <i>3292</i> 17-6-82 | | | | | - | | | | | 0.22960 | 0.22958 | |
| <i>3304</i> 29-6-82 | | | | | - | | | | | 0.22966 | 0.22966 | 6,7,8,9 rings fixed on 2/6 |
| <i>3312</i> 7-7-82 | | | | | - | | | | | 0.22969 | 0.22964 | 10,11 fixed on 6/7 |
| <i>3318</i> 13-7-82 | | | | | - | | | | | 0.22956 | 0.22956 | |