

0374_3127

5 cm

PRESSURE CELL

INSTALLATION N° 34 (18) LOCATION LOWER PIT SLOPE 2ND LIFT
 DATE 8-6-1980 East
 TYPE small CSIRO North
 UNIT N° 0999 RL.
 CABLE LENGTH ≈ 30m
 ZERO STRESS READING +3665 μ E
 SENSITIVITY > 90 PSI
 CALIBRATION CONSTANT ≈ 1.23 μ E/kPa
 ORIENTATION HORIZONTAL

Date	Day	Reading μ E	Δ Stress kPa	Stress kPa	Remarks	Date	Day	Reading μ E	Δ Stress kPa	Stress kPa	Remarks
1-6-81	342	3775		386.1		28-4-82	670	3895			
19-6-81	360	3800		406.8		4-5-82	676	3910			
29-6-81	370	3790		398.2		11-5-82	683	3890			
13-7-81	384	3795		402.5		14-5-82	686	3930			
23-7-81	394	3800		406.8		18-6-82	721	3920			
31-7-81	402	3800		406.8		23-6-82	726	3910			
5-8-81	407	3800		406.8		29-6-82	732	3915			
10-8-81	412	3802		408.4		8-7-82	741	3940			
14-8-81	416	3800		406.8		12-7-82	745	3920			
21-8-81	423	3785?		394.6		22-7-82	755	3935			
28-8-81	430	3800		406.8		26-7-82	759	3955			
1-9-81	434	3795		402.5		2-8-82	766	3940			
11-9-81	444	3800		406.8		9-8-82	773	3950			
14-9-81	447	3815		419.0		30-8-82	794	3547			
21-9-81	454	3815		419.0		4-11-82		-10497			← NEW READOUT SYSTEM IN USE FROM 30/8/82 25/9 to 24/10 Mine closure
28-9-81	461	3820		423.1		10-11-82		3548			
9-10-81	472	3825		429.3		11-11-82		3527			
13-10-81	476	3822		425.6		12-11-82		3524			
23-10-81	486	3835		441.6		15-11-82		3582			
26-10-81	489	3830		435.4		18-11-82		3982			
4-11-81	498	3842		450.2		22-11-82		3611			
18-11-81	512	3865				24-11-82		3521			
4-12-81	528	3860				26-11-82		3522			
10-12-81	534	3850				1-12-82		3528			
17-12-81	541	3900				2-12-82		3524			
23-12-81	547	3860				3-12-82		3523			
4-1-82	559	3820				6-12-82		3526			
12-1-82	567	3930				7-12-82		3524			
18-1-82	573	3870				10-12-82		3528			
26-1-82	581	3810				13-12-82		3527			
18-2-82	601	3870				22-12-82		4288			
26-2-82	609	3890				24-12-82		4306			
16-3-82	627	3880				5-1-83		4250			
23-3-82	634	3880				10-1-83		3526			
1-4-82	643	3870				14-1-83		3526			
6-4-82	648	3885				2-2-83		3517			
13-4-82	655	3830				7-2-83		3579			
19-4-82	661	3860				15-2-83		3542			