

0374_3154

5 cm

PORE PRESSURE CELL

INSTALLATION N° 26 LOCATION LOWER PIT STAGE, 2ND LIFT
 DATE 8-6-1980 East
 TYPE Krowa BP-2KC North
 UNIT N° YE 3097 RL.
 CABLE LENGTH ≈ 30m
 ZERO STRESS READING -23 μE
 SENSITIVITY 2115 μE
 CALIBRATION CONSTANT 945.6 kg/cm²
 ORIENTATION

Date	Day	Reading μE	Δ Stress kPa	Stress kPa	Remarks	Date	Day	Reading μE	Δ Stress kPa	Stress kPa	Remarks
1-6-81	342	55	152	7.2		28-4-82	670	35			
19-6-81	360	65	154	8.2		4-5-82	676	25			
29-6-81	370	35		5.4		11-5-82	683	40			
13-7-81	384	45		6.3		14-5-82	686	50			
23-7-81	394	75		9.1		18-6-82	721	40			
31-7-81	402	65		8.2		23-6-82	726	40			
5-8-81	407	90		10.5		29-6-82	732	45	200		
10-8-81	412	80	160	9.6		8-7-82	741	55			
14-8-81	416	45		6.3		12-7-82	745	55			
21-8-81	423	40		5.8		22-7-82	NOT READING				FAULTY SWITCH
28-8-81	430	100		11.4		26-7-82	759	30			
1-9-81	434	65		8.2		2-8-82	766	40			
11-9-81	444	95		10.9		30-8-82	794	70			← NEW READOUT SYSTEM IN USE FROM 30/8/82
14-9-81	447	80		9.6		6-9-82	801	57			
21-9-81	454	50		6.8		13-9-82	808	71			
28-9-81	461	58		7.5		4-11-82	89	89 (95)			25/9 to 24/10 Mine closure
9-10-81	472	95		10.9		10-11-82	-30				
13-10-81	476	55	170	7.2		11-11-82	-19				
23-10-81	486	60		7.7		15-11-82	-25				
26-10-81	489	57		7.4		16-11-82	-61				
4-11-81	498	65		8.2		19-11-82	-60				
18-11-81	512	85	174	10.0		22-11-82	-5				
4-12-81	528	70	176	8.6		23-11-82	-4				
10-12-81	534	65				24-11-82	-20				
17-12-81	541	40				26-11-82	22				
23-12-81	547	45				1-12-82	29				
4-1-82	550	25	180			2-12-82	20				
12-1-82	567	45				3-12-82	17				
18-1-82	573	40				6-12-82	40				
26-1-82	581	15	183			7-12-82	30				
18-2-82	601	20	185			10-12-82	44				
26-2-82	609	20				13-12-82	49				
16-3-82	627	35				15-12-82	67				
23-3-82	634	25				21-12-82	64				
1-4-82	643	25	189			22-12-82	85				
7-4-82	649	20	191			24-12-82	69				
13-4-82	655	20				5-1-83	77				
19-4-82	661	40				10-1-83	38				