



INCLINOMETER RESULTS

NUMBERS

~~4, 5, 6~~ 9, 8, 7

INSTALLATION DETAILS:

LOCATION LOWER PIT
 LIFT 2ND
 R.L. - 220 - 2 (14)
 - 219 (15 + 16)
 DATE 25.6.1980 (14)

CALIBRATION

1 Volt = 1°
 Linear over the range 0-0.4V.

DATE	# 9			# 8			# 7		
	Reading	Δ Angle	Inclination	Reading	Δ Angle	Inclination	Reading	Δ Angle	Inclination
16-7-80 ^{14:00}	-0.347	-0.376		0.508	0.749		0.166	0.206	
16-7-80 ^{17:00}	-0.405			0.990			0.246		
17-7-80	-0.400	-0.400		+0.986	0.985		+0.243	0.243	
17-7-80	-0.401			+0.982			+0.244		
17-7-80 ^{16:00}	-0.400			+0.986			+0.243		
18-7-80	-0.401		+0.979		+0.248				
21-7-80	-0.400		+0.978		+0.269				
22-7-80	-0.398		+0.980		+0.270				
23-7-80	-0.398		+0.975		+0.268				
24-7-80	-0.399		+0.977		+0.269				
25-7-80	-0.399		+0.977		+0.270				
28-7-80	-0.398		+0.975	entered incorrectly as default value	+0.263				
29-7-80	-0.399		+0.972		+0.266				
30-7-80	-0.399		+0.975		+0.263				
31-7-80	-0.399		+0.973		+0.265				
1-8-80	-0.399		+0.956		+0.266				
4-8-80	-0.398		+0.963		+0.263				
5-8-80	-0.398		+0.962		+0.263				
6-8-80	-0.398		+0.962		+0.262				
7-8-80	-0.398		+0.960		+0.263				
8-8-80	-0.399		+0.960		+0.262				
11-8-80	-0.397		+0.916		+0.260				
12-8-80	-0.396		+0.944		+0.259				
13-8-80	-0.399		+0.942		+0.261				
14-8-80	-0.398		+0.938		+0.262				
15-8-80	-0.398		+0.784		+0.261				
18-8-80	-0.397		+0.850		+0.256				
19-8-80	-0.398		0.847		0.255				
20-8-80	-0.400		0.848		0.273				
21-8-80	-0.398		0.818		0.255				
22-8-80	-0.397		0.855		0.255				
23-8-80	-0.397		0.853		0.259				
26-8-80	-0.399		0.851		0.261				
27-8-80	-0.399		0.854		0.266				
28-8-80	-0.399		0.855		0.264				
29-8-80	-0.399		0.860		0.262				
30-8-80	-0.399		0.860		0.263				
31-8-80	-0.398		0.863		0.258				
1-9-80	-0.398		0.858 (14)		0.259				