



NUMBERS 11, 12, 13

INSTALLATION DETAILS:

LOCATION Lower Pit
 LIFT 2ND
 R.L. ≈ -220.2
 DATE 25-6-1980

CALIBRATION

IV = 10 (over 0 ± 0.4V)

INCLINOMETER RESULTS

DATE	11			12			13		
	Reading	Δ Angle	Inclination	Reading	Δ Angle	Inclination	Reading	Δ Angle	Inclination
10-11-80	0.1084	(87)		0.0006			-0.448		
12-11-80	0.1094			0.0006	NOT CONNECTED		-0.449		
13-11-80	0.1095			0.0006			-0.449		
19-11-80	0.1090			0.0003			-0.448		
25-11-80	0.108	(91)		0.0003			-0.448		
26-11-80	0.119	//////		0.0002			-0.449		
26-11-80	0.111			-0.431					No. 12 not connected correctly prior to this.
27-11-80	0.110	(92)		-0.431			-0.447		
28-11-80	0.110	(93)		-0.431			-0.448		
28-11-80	0.283			-0.431			-0.448		Zeroing attempted.
1-12-80	0.296			-0.431			-0.449		
3-12-80	0.307			-0.432			-0.449		
4-12-80	0.311			-0.432			-0.449		
9-12-80	0.316			-0.432			-0.449		
16-12-80	0.330	(98)		-0.433			-0.448		
6-1-81	0.307	(105)		-0.434			-0.448		
9-1-81	0.306	(106)		-0.434			-0.448		
19-1-81	0.302	(109)		-0.434			-0.448		
30-1-81	0.306	(112)		-0.434			-0.449		
4-2-81	0.303	(114)		-0.434			-0.449		
13-2-81	0.300	(118)		-0.434			-0.448		
27-2-81	0.306	(121)		-0.435			-0.449		
9-3-81	0.307	(123)		-0.434			-0.448		
16-3-81	0.308	(125)		-0.435			-0.449		
18-3-81	0.309			-0.434			-0.448		
20-3-81	0.309			-0.436			-0.450		
23-3-81	0.309			-0.434			-0.448		
27-3-81	0.306			-0.433			-0.447		
31-3-81	0.308	(130)		-0.434			-0.448		
7-4-81	0.302	(134)		-0.422			-0.436		
13-4-81	0.322	(137)		-0.436			-0.450		
15-4-81	0.324	(139)		-0.437			-0.450		
22-4-81	0.319			-0.435			-0.449		
24-4-81	0.329	(141)		-0.436			-0.449		
29-4-81	0.332	(143)		-0.436			-0.450		
6-5-81	0.333	(146)		-0.437			-0.450		
11-5-81	0.338	(147)		-0.437			-0.450		
18-5-81	0.344	(149)		-0.437			-0.450		
26-5-81	0.311	(150)		-0.439			-0.450		
1-6-81	0.312	(152)		-0.439			-0.450		