

03 BH 02 2005

03 BH 02 2005

KING ISLAND SCHEELITE

PLANNING SECTION

BOLD HEAD MINE
DEVELOPMENT SCHEDULE 1977 /78

		YELLOW 31 104-14	PURPLE 112 104-6	LIGHT BLUE 78 104-3	ORANGE 13 104-4	DARK GREEN 40 104-57	BLACK 84 104-9	LIGHT GREEN 68 104-51	YELLOW-ORANGE 22 104-17	BROWN 103 104-7	BLUE 67 104-38	GREEN 49 104-5	LIGHT GREY 85 104-8	RED 4 104-2	TOTAL
1	LONG TERM DEVELOPMENT														
2	MAIN DECLINE	DEC	20	20	20	20	20	20	20	20	25	20	20	20	265
3	Decline Cuddies	DC					10			5			10		25
4															
5	SECONDARY DEVELOPMENT														
6	X / CUT to C1 WEST	WD	10						20	20	20	20	20	20	130
7	SUMP - 930m R.L.	WD	13												13
8	VENTILATION X/CUTS (2) Ex X/CUT to C1 WEST	WD	10	8											18
9	MANWAY EGRESS X/CUT	WD		10											10
10	X/CUT to C1 LENS	WD		10	10										20
11	X/CUT to C2 NORTH	WD			10	20	20	15							65
12	B WEST	WD			10	10	10		10	10		10		10	70
13	X/CUT to B MAIN & BF2	SD	20	20	20										60
14	X/CUT to C1 LENS	SD				20	20	20		20					80
15	X/CUT to C2 NORTH	SD								15	15				30
16	HAND RAISING	HR	15	15	15	15	15	15	15	15	15	15	15	15	195
17	VENTILATION RAISES (10 500 N)	RB					55	55	30						140
18	MANWAY EGRESS RAISE	RB							40						40
19	VENTILATION RAISE (10 700 N)	RB										10	50	30	90
20															
21	TOTAL DRIVING (m)		73	68	70	70	70	65	30	70	60	60	50	50	786
22	TOTAL RAISING (m)		15	15	15	15	70	70	45	55	15	15	25	65	465
23	TOTAL DEVELOPMENT ADVANCE (m)		88	83	85	85	140	135	75	125	75	75	115	95	1251
24															
25															
26	DEVELOPMENT ORE (t)		1000	1000	1000	1000	1 000	1000		1 000	1 000	1000			9 000
27	DEVELOPMENT WASTE (t)		3230	2960	3 060	3 060	3 060	2 940	2 010	3 396	2 870	2 870	3 085	3 325	39 001
28	TOTAL DEVELOPMENT TONNES		4 230	3 960	4 060	4 060	4 060	3 940	2 010	4 396	3 870	3 870	3 085	3 325	48 001
29															
30															

NOTES : 1 OPERATIONAL COST ITEMS IN UPRIGHT LETTERING
2 CAPITAL DEVELOPMENT UNDERLINED