

UR 1957/94

KLE/1

12th June, 1957

MEMORANDUM

VISIT TO DRILL AT TRIABUNNA.

Tuesday, 11th June

Left Hobart at 8 a.m. and arrived Triabunna 10.15 a.m.

Driller J. Blake has his father as helper, and drilling proceeding with apparent minimum of delay.

The driller has a place at Elmer belonging to Mr. Salmon, use of house and bathroom, also place to store gear and casing as base while in the district.

Mr. Adams has a bore taken only to 80 feet by L. Fletcher and 80 gallons per hour water flow. He wants the bore deepened.

Also bore put down for Mr. Cummings to 80 feet by L. Fletcher. Mr. Cummings states there is a stone or obstruction at 70 feet. Will we move back and clear this to the bottom?

Requirements

- 1 $\frac{5}{8}$ " x 2'2" bolt with whitworth thread and nut.
- 5 feet $\frac{3}{4}$ " galv. water pipe
- 4 3" square $\frac{1}{2}$ " plate washers with $\frac{11}{16}$ " hole
- 1 medium heavy screw driver
- 50 feet $2\frac{1}{2}$ " sisal rope
- Drill jars from Launceston Store when next in Launceston
- 6 bags of coke (No. 2 grade) from Gas Works.

Returned Hobart 7 p.m.



(K.L. Evans)

DRILLING SUPERINTENDENT.

The Director of Mines,
HOBART.