



Mean Correction Patt. I + 9.97 Patt. II - 1.05

Lane count was carried back to Lakes Entrance and closed on both sides.

Hi-Fix readings - Slave I extension at Slave I	1451.56	
Slave I extension at Master	990.02	
Reference point New Works Jetty:		
Patt. I	990.27	
Patt. II	026.59	
	<u>Patt. I</u>	<u>Patt. II</u>
Observed readings at reference point	990.27	026.59
Correction	+ 9.97	- 1.05
Corrected readings at reference point	<u>000.24</u>	<u>025.54</u>
Slave I extension at Master	990.02	
Correction	+ 9.97	
	999.99 <u>or</u>	- 0.01
Slave I extension at Slave I	1451.56	
Calibration Correction	+ 9.97	
	1461.53	
Master Correction	- 0.01	
Total number of Lanes in Patt. II observed	<u>1461.52</u>	
Total number of Lanes in Patt. II computed	<u>1461.49</u>	