

COST-TIME SUMMARY - KOORKAH NO 1

I

TOW - RIG RELEASE

	<u>TOTAL HRS</u>	<u>PERCENT UTILIZATION</u>
Drilling New Hole	312.5	42.57
Washing & Reaming	12.5	1.70
Circulate & Condition	44.0	5.99
Trip (include P/U-L/D)	103.0	14.03
Rig Service	2.5	0.34
Rig Repair	4.0	0.54
Survey	10.5	1.43
Logging	39.5	5.38
Casing & Cementing	54.5	7.43
Drill Cement/Float Equipment	4.5	0.62
Run/Retrieve BOP/Test BOP/CSG	45.5	6.20
Anchors	30.5	4.16
Ballast/Position Rig	22.0	3.00
Circulate Samples	6.5	0.89
Plug & Abandonment	32.0	4.36
Tow	10.0	1.36
	<hr/>	<hr/>
TOTAL	734 Hrs	100%

II

HOLE SECTION SUMMARIES

A.

TOW AND ANCHOR HANDLING (PRE-SPUD)

	<u>HOURS</u>	<u>%</u>
Run Anchors	19.5	41.49
Ballast	2.0	4.26
Position Rig	14.0	29.79
Tow	7.5	15.96
Rig Repair	4.0	8.50
	<hr/>	<hr/>
TOTAL	47.0	100.00%