

B. 36" HOLE/30" CASING

	<u>HOURS</u>	<u>%</u>
Drilling New Hole	9.0	22.50
Circulate and Condition Mud	1.0	2.50
Tripping	4.0	10.00
Running and Cementing Casing	13.0	32.50
Run TGB	2.5	6.25
P/U or L/D BHA	9.5	23.75
Drill Cmt/Float Equipment	1.0	2.50
TOTAL	<u>40.0 HRS</u>	<u>100.00%</u>

C. 26" HOLE/20" CASING

Drilling New Hole	9.5	16.96
Circulate and Condition Mud	2.5	4.46
Tripping	7.5	13.39
Running and Cementing Casing	16.0	28.57
Drill Cmt/Float Equipment	2.0	3.57
Run/Test BOP	17.0	30.36
Wash and Ream	1.5	2.69
TOTAL	<u>56.0 HRS</u>	<u>100.00%</u>

D. 17-1/2" HOLE/13-3/8" CASING

Drilling New Hole	56.5	30.54
Wash and Ream	11.0	5.95
Circulate and Condition Mud	33.0	17.84
Tripping	32.5	17.57
Survey	6.0	3.24
Logging	8.5	4.59
Running and Cementing Casing	25.5	13.78
Test BOP/Casing/L.O.T.	9.5	5.14
Rig Service/Cut Drill line	1.0	.54
Drill Cement/Float Equipment	1.5	.81
TOTAL	<u>185.0 HRS</u>	<u>100.00%</u>

E. 12-1/4" HOLE

Drilling New Hole	237.5	70.27
Circulate and Condition	7.5	2.22
Tripping	41.0	12.13
Survey	4.5	1.33
Logging	31.0	9.17
Test BOP/Casing/L.O.T.	8.5	2.51
Circulate Samples	6.5	1.92
Rig Service	1.5	0.45
TOTAL	<u>338.0</u>	<u>100.00%</u>