

DATE	DEPTH M(BRT)	PROGRESS M	DOL/ DSS*	OPERATION
10 Dec 92	1944	213	13/12	Drill from 1731 to 1775m. Circulate hole clean. Drop survey tool. POOH and retrieved survey. Make up new bit and RIH to 1704m. Wash and ream to 1775m. Drill ahead from 1775 to 1944m.
11 Dec 92	2183	239	14/13	Drill ahead from 1944 to 2031m. Circulate hole. POOH to 1862m. Tight hole in places with 50,000 lbs overpull. Back ream from 1862 to 1748m. Tight hole with 15000 to 30,000 lbs overpull from 1748 to 1662m. POOH to shoe. RIH to 2017. Wash and ream to 2031m. Drill ahead from 2031 to 2161m. Make wiper trip to 2031m. Drill ahead from 2161 to 2183m.
12 Dec 92	2355	172	15/14	Drill ahead from 2183 to 2317m. Circulate bottoms up. Make wiper trip to 2025m. 60,000 lbs overpull at 2136, 2132 and 2111 to 2106m. RIH. Wash and ream from 2309 to 2317m. Drill ahead from 2317 to 2355m.
13 Dec 92	2407	52	16/15	Drill ahead from 2355 to 2382m. Circulate hole. Drop survey tool. POOH. 50,000 lbs overpull from 2320 to 2291m. POOH. Retrieve survey. Change bit and BHA. RIH to 1592m and ream to bottom. Drill ahead from 2382 to 2407m.
14 Dec 92	2542	135	17/16	Drill ahead from 2407 to 2420m. Circulate bottoms up and work pipe. Drill ahead from 2420 to 2482m. Make wiper trip. 80,000 lbs overpull at 2424m. Back ream 2456 to 2322m. Run to bottom. Drill ahead from 2484 to 2542m.
15 Dec 92	2664	122	18/17	Drill ahead from 2542 to 2609m with occasional high torque. Make 7 stand wiper trip. Tight hole with 80,000 lbs overpull at 2553, 2496 and 2467m. Back ream from 2580 to 2439m. Drill ahead from 2609 to 2664m.
16 Dec 92	2723 (TD)	59	19/18	Drill to 2666m. Make wiper trip to 2525m. Back ream from 2610 to 2525m. Run to bottom. Drill ahead from 2666 to 2723m. Circulate and condition hole. Make wiper trip to 9 5/8" casing shoe. RIH. Drop survey and strap pipe out of hole.
17 Dec 92	2723	-	20/19	RIH and retrieve wear bushing. Test BOP and manifold to 250 and 5000 psi. Test Annular to 250 and 3000 psi. RIH and install wear bushing. Rig up HLS to Log. Run Log Suite 2A: HRI-MSFL-LSS-GR-SP-DTD-CAL. Run Log Suite 2B: SDL-DSN-CSNG-DTD-CAL. Run Log Suite 2C: SED-GR Tool malfunction.
18 Dec 92	2723	-	21/20	Re run Log Suite 2C with new tools. Run Log Suite 2D: VSP.