

SAGASCO Resources Ltd

CASING AND CEMENTING RECORD

Well Name: Flinders 1 Permit: T/25P
 Job Type: Abandonment Plug 1 Rig Name: Ocean Epoch

CASING DETAILS :							
Jts	Size	Weight	Grade	Range	Connection	Burst	Collapse

Note: All measurements given Below Rotary Table. (Show depth of float collar and float shoe).

Description	Length	Bottom	Top
Total :	0.00		

Centralisers: Number:
 Location:

Cementing Data

Mud Type : FW / PHPA

Mud Wt (ppg): 9.3	VIS/PV/YP : 52/22/28	Gels (10s/10m): 5/7	WL (ml) : 6
Bit Size (in): 8.5	Total Depth:(m) 2723	Ave. Hole Dia." 8.5	Based on : Caliper
Last Casing : Size / Weight : 9.625/47 ins / ppf	Set at : (m) 1520	Excess (%) : n/a	
Cement Fill : Lead Slurry : From : (m) n/a	To : (m) n/a	RT to GL : (m) n/a	
Tail Slurry : From : (m) 2300	To : (m) 2175	RT to ML : (m) 91.55	
Hole Volume: Open Hole-cuft: 161	Cased Hole-cuft: 0	Total : 161	cuft.
Slurry Volume: Lead Slurry-cuft: 0	Tail Slurry - cuft : 161	Total : 161	cuft.
Mud Flush : 5	Bbl .] [Type: FW		
Lead Slurry : Cement: 0	Sacks] [Class:	Slurry Density :	ppg
Additives:			
Mix Water:	gal/sack FW or SW ?	Slurry Yield :	cuft/sack
Tail Slurry: Cement : 140	Sacks] [Class: G	Slurry Density : 15.8	ppg
Additives : 1 gal. SCR100 / 10 bbl mixwater			
Mix Water : 5.00	gal/sack FW or SW ? FW	Slurry Yield : 1.15	cuft/sack

Displacement

Cement Unit :	Fluid 1 Type: FW	Pumped: 0.3	Bbl. actual 0.3	Bbl. calculated
	Fluid 2 Type: Mud	Pumped: 124	Bbl. actual 124	Bbl. calculated
Mud Pump:	Fluid 1 Type:	Pumped:	Bbl. actual {	Bbl. calculated
	Fluid 2 Type:	Pumped:	Bbl. actual {	Bbl. calculated

Plugs Used: Top - (Y/N) N Type : Make:

Bottom-(Y/N) N Type: Make:

Returns during job. (Y/N) Y Comment:

TIME Hr:min	Pressure psi	Rate BPM	Description/Comment
11:21	200	5	Pump water ahead
11:25	2000		Test lines
11:45	100-400	4-8	Mix & pump cement
11:56	100	3	Pump water behind
11:57	350-800	7	Displace with mud.
12:15			Shut down

Remarks: Use 5"DP with 12 jts 2-3/8" tubing cementing string
 Tag top of cement plug #1 @ 2177m

Cementing Service Company: Halliburton Cementer: P. Watson
 SAGASCO Representative: A. Chapman Date: 19/12/92