

SUMMARY DAILY DRILLING REPORTS

<u>DAY</u>	<u>JUNE</u>	<u>DESCRIPTION</u>
0	4	Drop No. 8 Anchor.
0	5	W.O.W., secure TGB, preparing to finish anchoring, tested stack.
0	6	W.O.W. to work anchors.
0	7	Work and run anchors.
0	8	P/U BHA.
1	9	Spud well at 0800 hrs June 8, 1985. Drlg to 654'. Survey. Short trip to ML. POH. Run 30". Cmt 30" w/2000 sx 'G'. Shoe depth - 621'.
2	10	POH w/stinger. WOW to jump divers.
3	11	WOW, jumped divers. 30" wellhead landed O.K. R/U to run riser.
4	12	Running pin conn, P/U slip jt, R/U to run subsea camera, WOW. No. 1 Anchor wire parted along with No. 2 Anchor chain. L/D riser, pin conn, and secure rig, WOW.
5	13	WOW to reset No. 1 and No. 2 anchor. Grappling for chain.
6	14	Repairing No. 1 wire and No. 2 chain. WOW to reset No. 1 and No. 2 anchors.
7	15	WOW, Run No. 2 anchor.
8	16	No. 1 anchor on bottom, tensioning Anchors 1 and 2. No. 2 slipping. WOW.
9	17	WOW. Re-run anchors 1 and 2.
10	18	Test anchors 1 and 2 to 300 kips. Run pin conn, dress slip jnt N/U diverter, R/U floor and RIH. Function test diverter. Tag cmt @ 600' drill out shoe at 621'. Clean out rat hole to 645'. Drlg 17-1/2" hole to 953'.
11	19	Drlg to 1350. Pump pill. Survey and POH. Recover survey. Losing ± 120 bbls/hr to hole or riser. N/D diverter and slip jt, pull pin connector. WOW. Continue pulling pin connector.