

12-1/4" HOLE SECTION - 9-5/8" CASING

Time Breakdown

<u>Description</u>	<u>Hours</u>	<u>%</u>
Drilling	298.0	20.3
Wash & Ream	17.5	1.2
Coring	3.5	0.2
Circulate/Condition Mud	12.0	0.8
Tripping	165.0	11.3
Survey	6.0	0.4
Logging	117.5	8.1
Running/Cementing/Casing	29.0	2.0
W.O.C.	3.5	0.2
Run BOP	61.5	4.2
Test BOP/Casing/FCCT	96.5	6.6
Pick Up/Lay Down Drill String	10.5	0.7
W.O.W.	608.0	41.5
Run/Retrieve Anchors	20.0	1.4
Ballast/Position Rig	2.0	0.1
Drilling Cement	11.0	0.8
Rig Service	3.0	0.2
	=====	=====
TOTAL	1464.5	100.0

DRILL STEM TEST

Time Breakdown

<u>Description</u>	<u>Hours</u>	<u>%</u>
Tripping	277	42.4
Squeeze Cement	76	11.6
Fishing	36	5.5
Evaluation/DST	155	23.8
Logging/wireline	109	16.7
	=====	=====
TOTAL	653	100.0

PLUG AND ABANDONMENT

Time Breakdown

<u>Description</u>	<u>Hours</u>	<u>%</u>
Retrieve BOP	19.0	16.5
Retrieve Anchors	28.0	24.2
Plug & Abandon	64.5	55.8
Backload Work Boats	4.0	3.5
	=====	=====
TOTAL	115.5	100.0