

NNNNN

OR-331A

329489

SEPTEMBER 19, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

DEPARTMENT OF MINES
 RECEIVED
 10 SEP 1985
 11:30 AM
 TX: 020/23499
 OPERATOR: [Signature]

AMOCO CORPORATION - CHICAGO
 ATTN: D.B. WILKIE MC 4502
 B.G. NEWTON MC 4703
 CH-AUP-174-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES
 THE DIRECTOR
 ATTN: J. WHITE

TX: AA62109

TASMANIAN DEPARTMENT OF MINES
 ATTN: H. MURCHIE

TX: AA58276

MISC-AUP-685-T-933.2-CWW/SCB/CDC

CC: AMOCO AUSTRALIA PETROLEUM COMPANY
 - HOBART ATTN: W.C. COWAN
 ABB-AUP-152-T-933.2-CWW/SCB/CDC/GMK

TX: AA58162

DATE : SEPTEMBER 19, 1985
 REPORT NO. : 16
 DAYS FROM SPUD : 14
 TD : 1662 METERS (5452 FT)
 PROGRESS : 0
 MUD PROPERTIES : SEAWATER
 LAST CASING : 13-3/8 AT 1652 METERS (5420 FT)
 DAILY COST (USD) : 100,208 CUM. COST : 3,767,306
 PRESENT OPERATION : DRILLING CEMENT INSIDE 13-3/8" CASING.
 OPERATIONS SUMMARY : CIRC 13-3/8" CASING PRIOR TO CEMENTING
 TEST CEMENT LINES - REPAIR CEMENT UNIT
 MIX AND PUMP LEAD SLURRY AND TAIL SLURRY
 ATTEMPT TO RELEASE TOP PLUG DART DISPLACE
 WITH 14 BBLs WITH HOWCO AND 2024 STROKES
 RIG PUMP. PRESSURE INCREASE TO 2400PSI
 APPEARS BOTH PLUGS RELEASED BEFORE
 PUMPING CEMENT. BREAK OUT RUNNING
 TOOLS LAY DOWN CEMENT HEAD P.O.H.
 MAKE UP 12-1/4" BIT RIG TAG CEMENT AT
 614M (2017FT). WASH OUT CEMENT FROM
 614M (2017FT) TO 1310M (4300FT)

REGARDS
 C.W. WARING
 AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
 TASROK AA58276

TELEX MESSAGE

TELEX MESSAGE

TS