

17th June.Daily Report - Cormorant 1.

Sebit 3002.

Cemented 13 $\frac{3}{8}$ casing & running
near assembly.Run temperature tests - top
of formation (?) at 2240'.Currently running formation tests for
12.8 lb mud weight.Leasing program:30" - at 40' penetration
cemented to surface20" - at 500' penetration
cemented to surface13 $\frac{3}{8}$ " - $\pm$ 2900' cement top
at 1000' NB.9 $\frac{5}{8}$ " - to be determined

Progress - nil.

J

Q