



## TRITON ENGINEERING SERVICES COMPANY LIMITED

PO Welshpool  
Victoria 3966

21 August 1984

Mr H. Murchie  
Director of Mines  
Tasmanian Department of  
Mines  
PO Box 56  
ROSNY PARK Tas. 7018

Dear Sir :

ABANDONMENT OF SQUID NO. 1 WELL

Further to Triton's letter of 31 July, 1984, your reply of 2 August, 1984, and to telephone conversations between the undersigned and Mr Roger Billingham on Friday, 17 August, 1984, and with yourself on Monday, 20 August, 1984, concerning abandonment procedure for Squid No. 1 Well, we now advise as follows :

- 1.0 The electric log (Schlumberger) showed no evidence of hydro-carbon bearing zones in the open hole below the 13-3/8 inch casing. Therefore, no "open-hole" plug was set. This was discussed and concurred with by Mr Billingham on 17 August, 1984.
- 2.0 Two cement plugs were set :
  - 2.1 The first plug was 300 sacks of class "G" cement, mixed with seawater to 15.8 ppg, set from 1271 metres to 1201 metres; 30 metres above and below the shoe of the 13-3/8 inch casing. This first plug was pressure tested to 1300 psi.
  - 2.2 The second plug was 290 sacks of class "G" cement, mixed with seawater to 15.9 ppg set from 251 metres to 146 metres (top of plug at 45 metres below sea bed).

.../2