

WELL SUMMARY

450318

Operator : Amoco Australia Petroleum Company
 Well Number : Pelican No. 5
 Location : T 22-P, Bass Strait, Tasmania
 Contractor : Diamond M
 Rig : Epoch
 Rig on Location : 26 December 1985
 Spud Date : 28 December 1985
 RKB Elevation : 327 ft (99.7 m)
 Total Depth : 14,000 ft (4,267 m)
 * Date Reached .T.D. : 11 March 1986, P & A 13 April 1986
 * Total Days Drilling : 74
 Rig off Location : Not Known
 Total Days on Well : 107 (Drilling/Testing)

<u>Drilling Fluid Type</u>	<u>Interval (ft)</u>	<u>Hole Size</u>	<u>Cost</u>
Seawater & Hi-Vis Pills	327 - 640 (99.7 - 195 m)	36"	US\$ 2,731.86
Seawater & Hi-Vis Pills	640 - 1350 (195 - 411 m)	26"	US\$ 12,493.10
Seawater, Gel/Ligno	1350 - 5828 (411 - 1776 m)	17 ¹ / ₂ "	US\$ 40,606.20
F/Water, Low Solids Non Dispers.	5828 - 9850 (1776 - 3002 m)	12 ¹ / ₄ "	US\$ 83,693.25
F/Water, Low Solids, Lime	9850 - 11966 (3002 - 3647 m)	8 ¹ / ₂ "	US\$ 162,067.41
" Low Solids, Lignite, Lime	11966 - 14000 (3647 - 4,267 m)	6"	US\$ 122,094.49
MUD MATERIALS CHARGED TO DRILLING			US\$ 423,681.14
Engineer on Location from 26 December 1985 -			
* Mud Engineering : 76 Days @ \$US250 (26/12/85 - 11/3/86)			US\$ 19,000.00
* TOTAL DRILLING COST MATERIALS AND ENGINEERING SERVICE			US\$ 442,681.14
Mud Materials not charged to Drilling (Cementing & Well Testing)			US\$ 50,099.41
Engineering not charged to Drilling : 33 Days @ US\$250			US\$ 8,250.00
Casing Program	:	30" @ 629 ft (191.7 m)	
		20" @ 1313 ft (400.2 m)	
		13 ³ / ₈ " @ 5744 ft (1750.7 m)	
		9 ⁵ / ₈ " @ 9823 ft (2993.9 m)	
		7" @ 9600 - 11966 ft (2925.9 - 3647.1 m)	
		5" @ 11671 - 13337 ft (3557.2 - 4064.9 m)	

Drilling Supervisors : L. Transier, J. Guillory, T. Bowden
 Baroid Mud Engineers : S. Bracker, S. Eckfeld

* Calculated from actual spud to final casing run and testing program started.