

450462

6

86-01-08 1121 ST *
TASROK AA58276
STBY BCAST 176199 CLG

11-35
T
L

JANUARY 8, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
=====

AMOCO CORPORATION - CHICAGO
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-008-T-420.61-CWW/SCB/ADB/GMK

TX: 020/234991785+

BUREAU OF MINERAL RESOURCES
THE DIRECTOR
ATTN: J. WHITE

TX: AA62109

TASMANIAN DEPARTMENT OF MINES
ATTN: H. MURCHIE

TX: AA58276

MISC-AUP-019-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY
- HOBART ATTN: A.D. BECKETT
ABB-AUP-005-T-420.61-CWW/SCB/ADB/GMK

TX: AA58162

DATE : 8 JANUARY, 1986
REPORT NO. : 14
DAYS FROM SPUD : 11
TD : 1852 METERS (6076 FT)
PROGRESS : 75.6 METERS (248 FT)
MUD PROPERTIES : MW - 9.3, VIS - 46, API FL - 6.5
LAST CASING : 13-3/8" AT 1753.8 METERS (5754 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 97,038 CUM. COST : 1,600,904
PRESENT OPERATION : DRILLING.
OPERATIONS SUMMARY : TEST B.O.P. RIH, DRILL CEMENT 929.7 M TO
1181.4 M (3050 FT TO 3876 FT). TEST CASING.
CONTINUE RIH, DRILL CEMENT, FC AND FS TO
1750.8 M (5744 FT). PERFORM CCCT TO 17.3 PPG.
DRILL TO 1777.9 M (5833 FT) AND PERFORM FCCT
TO 14.7 PPG AT LEAKOFF. DRILL FROM 1777.9 M TO
1852 M (5833 FT TO 6076 FT).

DAILY GEOLOGICAL REPORT
=====

DRILLED INTERVAL (TO 0600HRS): 1776.3 - 1852M (5828 - 6076 FT)
SAMPLED INTERVAL (TO 0600HRS): 1776.3 - 1839M (5828 - 6034 FT)
CORRELATION/FORMATION TOPS: WITHIN UPPER EVCM

SHOW SUMMARY

NO SHOWS

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX