

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

SAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

15

BUREAU OF MINERAL RESOURCES
THE DIRECTOR
ATTN: J. WHITE

TX: AA62109

450481

TASMANIAN DEPARTMENT OF MINES
ATTN: H. MURCHIE

TX: AA58276

MISC-AUP-080-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY
- HOBART ATTN: A.D. BECKETT
ABB-AUP-017-T-420.61-CWW/SCB/ADB/GMK

TX: AA58162

JANUARY 18, 1986

DATE : 18 JANUARY, 1986
REPORT NO. : 24
DAYS FROM SPUD : 21
TD : 2807.9 METERS (9212 FT)
PROGRESS : 13.4 M (44 FT)
MUD PROPERTIES : MW - 9.1, VIS - 53, API FL - 5
LAST CASING : 13 3/8" AT 1753.8 METERS (5754 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 92,519 CUM. COST : 2,573,504
PRESENT OPERATION : WASH AND REAM
OPERATIONS SUMMARY : CUT CORE NO. 1 2794.4 M (9168 FT) TO
2807.9 M (9212 FT). RECOVER 94 PERCENT OF CORE.
RIH WITH DRILLING ASSY TO 1947.4 M (6389 FT)
WASH AND REAM TIGHT HOLE TO 2182.4 M (7160 FT)

JANUARY 19, 1986

DATE : 19 JANUARY, 1986.
REPORT NO. : 25
DAYS FROM SPUD : 22
TD : 2807.9 METERS (9212 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 9.5 VIS - 50, API FL - 5.4
LAST CASING : 13-3/8" AT 1753.8 METERS (5754 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 98,084 CUM. COST : 2,671,588
PRESENT OPERATION : WASH AND REAM
OPERATIONS SUMMARY : WASH AND REAM 2182.4 M (7160 FT) TO 2771.6 M
(9093 FT)

JANUARY 20, 1986

DATE : 20 JANUARY, 1986
REPORT NO. : 26
DAYS FROM SPUD : 23
TD : 2855.4 METERS (9368 FT)
PROGRESS : 47.6 M (156 FT)
MUD PROPERTIES : MW - 9.5, VIS - 55, API FL - 4.7
LAST CASING : 13-3/8 AT 1753.8 METERS (5754 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 100,540 CUM. COST : 2,772,128
PRESENT OPERATION : FLOW CHECK DRLG BREAK
OPERATIONS SUMMARY : OPEN 8-1/2" CORE HOLE. DRLG TO 2840.2 M
(9318 FT). TRIP FOR BIT. DRLG TO 2855.4 M
(9368 FT).