

466008

The BOP stack was again successfully tested, however a leak off test at 4165ft. proved unsuccessful. After squeezing the cement a leak off test was successfully conducted at 4493ft.

A 12 1/2" hole was drilled to 9032ft. After conditioning and logging the hole, 9 5/8" casing was run in and the shoe was set at 9002ft.

An 8 1/2" hole was drilled to TD. Oil and gas shows were recorded below 10110ft. to 11340ft. when a conglomerate bed was encountered. The ROP slowed dramatically within the conglomerate and it was decided to TD at 11576ft. at 18.00hrs. Thursday 2nd September.

After running a final suite of Schlumberger logs the well was plugged and abandoned.