

Drilling Day # 60 (2.9.82)
Drill ahead to 11576ft.
Circulate and POOH.

Drilling Day # 61 (3.9.82)
Rig up Schlumberger.
Run: BHC, DIS, GR.
POOH due to weather.
Wait on weather.

Drilling Day # 62 (4.9.82)
Wait on weather.
Rig up Schlumberger.
Run: DIL, SLS, GR.
Run: HDT.
Run: WST (Air gun hung up run abandoned).
Run: RFT.

Drilling Day # 63 (5.9.82)
Run: SWS (51 shots).
Run: WST.
Run: ESV cement retainer at 3900ft.
Rigged down Schlumberger.
RIH open ended.

Drilling Day # 64 (6.9.82)
Set cement plug.