

Components :X,Y

1 Survey day \$1250.00
1 Field Assist. day \$ 180.00

30-1-00 Up and out to the site. Moved the transmitter to loop #2, set up and started reading the X-Y on SHD-21. Lots of stacking etc. Packed up and returned to Zeehan by 6.00pm.

SURVEY PARAMETERS:

Loop #2 :500 x 600m
380000E; 5359200N: 380170E; 5358750N
380600E; 5358700N: 380600E; 5359050N:
380515E; 5359200N: 380000E; 5359200N

Current :13 Amps
Time Base :20ms
Ramp Time :0.5ms
Sync :Clock

Hole No. :SHD-021
380890E, 5358890N

Depth :50-600m
Channels :31
Components :X,Y

1 Survey day \$1250.00
1 Field Assist. day \$ 180.00

31-1-00 Up and send the data to Townsville. Drove out to the site, set up and completed the X-Y on SHD-21, loop #2. Still waiting to hear about the possible X-Y for SHD-22. Finished, packed up and returned to Zeehan by 6.20pm. Dumped and processed the data.

SURVEY PARAMETERS:

Loop #2 :500 x 600m
380000E; 5359200N: 380170E; 5358750N
380600E; 5358700N: 380600E; 5359050N:
380515E; 5359200N: 380000E; 5359200N

Current :13 Amps
Time Base :20ms
Ramp Time :0.5ms
Sync :Clock

Hole No. :SHD-021
380890E, 5358890N

Depth :610-910m
Channels :31
Components :X,Y

1 Survey day \$1250.00
1 Field Assist. day \$ 180.00