

ZEEHANZINC

ACN 089 093 943

Status & summary of operations of the Central Waste Rock Dump for 2004



11-5-04

MINERAL RESOURCES		
FILE REF:	DOC REF:	
123M/1947/6st		
- 5 SEP 2011		
OFFICER	FOR ACTION	FOR INFO
SEE FOLIO 73C		

Summary of operations (2003)

26 February, 2003 – Commencement of clay capping of the Central Waste Rock Dump (CWRD) with 20t- and 30t excavators and two 10 yard dump trucks.

19 March, 2003 - Temporary termination of operations on the CWRD.

19 May, 2003 – Environment Protection Notice (EPN) 684/1 issued to complete clay capping of the CWRD by 30 June 2003.

16 June, 2003 – Recommencement of clay capping of the CWRD with 20t- and 30t excavators and a six wheel drive articulated dump truck.

12 August, 2003 – Coffey Geosciences Pty Ltd were engaged to assess the clay capping being conducted on the CWRD.

16 September, 2003 – Temporary termination of operations due to wet weather. Additionally, we were advised from Williams Earthmoving Pty. Ltd. that its six wheel drive articulated dump truck would be required on the 16 September. 95% of the CWRD has now been covered with clay to more than 1m in thickness.

22 September, 2003 – Letter issued to the Director of Environmental Management from Zeehan Zinc regarding a status report on the CWRD, and a request for a compliance update by the Environment Division.

9 October, 2003 – Issue of a compliance update from the Director of Environmental Management with the acknowledgement of Zeehan Zinc's positive commitment demonstrated to the Environment Division with respect to EPN 684/1.

18 October, 2003 – Recommencement of clay capping on the CWRD with 20t- and 30t- excavators and two 26t four wheeled drive Wagner trucks.

6 November, 2003 – Temporary termination of operations on the CWRD due to wet weather. Additionally, Zeehan Zinc were advised by Williams Earthmoving that its 30t excavator would be required after the 6 November.

13 April, 2004 - Recommencement of clay capping on the CWRD with 20t- and 25t- excavators and 30t six wheeled drive Volvo truck.

22 April, 2004 – Completion of clay on the CWRD.

26 April, 2004 - Coffey Geosciences Pty Ltd were engaged to assess the final clay capping of the CWRD.



Figure 1 – Northern section of Central Waste Rock Dump showing clay cover.



Figure 3– Looking south-west. Completion of clay capping along the top of the CWRD. Drying out of clay will be required before final compaction can take place.



Figure 4– Looking south-west. Clay capping along the top bench of the Central Waste Rock Dump. Drying out of clay will be required before final compaction can take place.







Figure 7 –Ongoing rehabilitation of Clay pit #1 reserve as partial fulfilment of EPN 684/1.



Figure 8 – Ongoing rehabilitation of Clay pit #1 reserve as partial fulfilment of EPN 684/1.