

PROJECT	Hole Id	Drill Type	Depth	Easting MGA	Northing MGA	Date	Comments
Anchor tails	ATL01	Auger	2.3	584975	5435450	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL02	Auger	2.1	584950	5435450	23/02/2011	Anchor tailings - end in organics
Anchor tails	ATL03	Auger	2.3	584975	5435425	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL04	Auger	2.5	584950	5435425	23/02/2011	Anchor tailings - end in organics
Anchor tails	ATL05	Auger	2.0	584975	5435400	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL06	Auger	2.0	585000	5435400	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL07	Auger	2.0	584975	5435375	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL08	Auger	2.0	585000	5435375	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL09	Auger	1.0	585025	5435375	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL10	Auger	2.3	585000	5435350	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL11	Auger	1.0	584975	5435350	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL12	Auger	3.0	584950	5435350	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL13	Auger	1.6	584925	5435350	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL14	Auger	5.0	584900	5435350	23/02/2011	Anchor tailings - still dry at 5.0m at limit of drill string
Anchor tails	ATL15	Auger	4.9	584900	5435375	23/02/2011	Anchor tailings - rock at 4.9m still dry
Anchor tails	ATL16	Auger	5.0	584925	5435375	23/02/2011	Anchor tailings - still dry at 5.0m at limit of drill string
Anchor tails	ATL17	Auger	5.0	584900	5435325	23/02/2011	Anchor tailings - still dry at 5.0m at limit of drill string
Anchor tails	ATL18	Auger	2.5	584925	5435325	23/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL19	Auger	1.4	584950	5435325	23/02/2011	Anchor tailings - very wet from top
Anchor tails	ATL20	Auger	1.0	584975	5435325	23/02/2011	Anchor tailings - very wet from top
Anchor tails	ATL21	Auger	1.0	585000	5435325	23/02/2011	Anchor tailings - very wet from top
Anchor tails	ATL22	Auger	1.0	585025	5435325	23/02/2011	Anchor tailings - very wet from top
Anchor tails	ATL23	Auger	5.0	584900	5435300	24/02/2011	Anchor tailings - still dry at 5.0m at limit of drill string
Anchor tails	ATL24	Auger	2.4	584925	5435300	24/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL25	Auger	5.0	584900	5435275	24/02/2011	Anchor tailings - still dry at 5.0m at limit of drill string
Anchor tails	ATL26	Auger	5.0	584925	5435275	24/02/2011	Anchor tailings - still dry at 5.0m at limit of drill string
Anchor tails	ATL27	Auger	1.5	584950	5435275	24/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL28	Auger	4.0	584925	5435250	24/02/2011	Anchor tailings - hole ended in wet collapse
Anchor tails	ATL29	Auger	4.0	584950	5435250	24/02/2011	Anchor tailings - hole ended in organics
Anchor tails	ATL30	Auger	2.0	584975	5435250	24/02/2011	Anchor tailings - hole ended in clay at base of dam?
Anchor tails	ATL31	Auger	2.9	585000	5435245	24/02/2011	Anchor tailings - hole ended in clay at base of dam?