

Unity Mining Limited
Henty Gold Mine
EL 34-2010 Tullah
Diamond Drill Hole Status
Report

April 2014

Bryce Pallett

Drill Hole Status Reports

7 Diamond Drill Hole Collars have had further rehabilitation work completed during reporting period 2013-2014. The Diamond Drill Holes were drilled during Unity Mining's 2011-12 Exploration season. The following details indicate the status of those drillholes which required further rehabilitation to be left in a condition compliant with the Minerals Exploration Code of Practice Edition 5 – 2012.

Hole ID	Easting*	Northing*	RL (m AHD)	Depth (m)	Collar and site Status
LSUD01	384,444.0	5,375,610	174	515.4	Rehab complete
LSUD02	384,442.6	5,375,616	166.9	480.6	Rehab complete
LSUD03	384,442.4	5,375,616	166.9	482.4	Rehab complete
LSUD04	384,449.7	5,375,351	171.4	400.0	Rehab complete
LSUD05	384,451.8	5,375,350	171.4	348.9	Rehab complete
LSUD06	384521	5375544	165	185.5	Rehab complete
LSUD06A	384523.7	5375545	167.4	355.4	Rehab complete

All drill sites have been and left in a condition Drill Holes were cased with PVC to 'end of hole depth' and all waste material (hydrocarbon waste, drill-cuttings, flagging tape, etc.) has been removed from sites. All drill collars have been cemented shut at ground level and numbered, 'collar grouted' and are not making water. All collars have also been stabilized/secured with cement.

Photos of the Rehabilitated Drill Sites/Collars are listed beneath.:-





April 2014

EL34_2010 - Tullah/Lakeside

Drill Site: LSUD04 & 5

Collar LSUD04: (MGA94) East: 384449.7
North: 5375351.7
RL: 171.4m
Total Depth: 374.0m

Collar LSUD05: (MGA94) East: 384451.8
North: 5375350.7
RL: 171.4m
Total Depth: 348.9m



April 2014

EL34_2010 - Tullah/Lakeside

Drill Site: LSUD06 & 6A

Collar LSUD06: (MGA94) East: 384521.0
North: 5375544.0
RL: 165.0m
Total Depth: 179.40m

Collar LSUD05: (MGA94) East: 384523.0
North: 5375542.0
RL: 165.0m
Total Depth: 355.4m