

Mariposa Grid

Baseline Levelling (67250E)

STN (N)	First Run	Second Run	Comment
59800	88.598	88.596	$\Delta = 2$ mm
59700	89.353	89.349	4
59600	89.640	89.633	7
59500	91.370	91.364	6
59400	93.293	93.285	5
59300	95.794	95.790	4
59200	97.218	97.213	5
59100	98.693	98.691	2
59000	99.961	99.957	4
58900	100.655	100.653	2
58800	100.000	100.000	Assigned value
58700	98.666)
58600	99.198)
58500	91.485) Run once only _
58400	101.136) closure of loops
58300	106.711) of traverses
58200	113.133) ensure accuracy
58100	116.328)
58000	117.410	117.41	
57900	122.025	122.014	$\Delta = 6$ mm
57800	124.123	124.114	9