

Samples were taken from Flynn's & Kellaways creeks. Panning in Kellaways creek in 2 areas traces of gold were found several other sites produced nothing. After delays caused by bad weather and waiting on a drilling rig drilling took place in July at area 1. 3 test holes were drilled on a 30 degree angle to give a better idea of what the structure was like underneath. These were 7.5m apart and 20m deep. The first 2-4m was overburden and roadfill. From the base of this to the base drill core samples of a sandstone structure was found. We are still waiting for the geotechnical personnel report to come in know what it is. On 17/1/1990 we received a report dated 12/1/90 from Analabs this report showed readings of Au 57.100 to 0,008 ppm also AuChk 61.800 to 0.012 ppm.

Proposed program for 1989/1990

1. Drill due north 150m.
2. drill northerast 20m of present test site
3. Return to nol drillsite to determine the depth of this sandstone structure.

This could be altered when our Geotechnical personnel send in his report and proposed programme.

H.C.Lazarus 21/1/90.

*H.C. Lazarus*

90-3080 clt

MINES	
File Ref. E.L. 94/87	
23 JAN 1990	
Doc. Ref.	
Action Officer	Initials
Refer to	
Original	
Resubmit to	Date

TCR 90-3080

**MICROFILMED**