

10. REHABILITATION

Rehabilitation completed during the reporting period included:

- i) Black Harry Road. Costeans 1615E and 1645E were infilled and the area fertilised. Top soil and sub soil was re-spread on the access track from the DDH MAC-24 (Mines Dept. ~~B~~VLHY-1) drill site to the water supply dam on a small creek, at 12600N, 1770E and this dam removed. This area was also fertilised using EZ 6:5:5 + Mg fertiliser.
- ii) Mount Charter. The 4750N, 4050E costean was infilled and the area spread with fertiliser while stockpiled top soil was re-spread on a large open area immediately south of the DDH MX-8 drill collar (4530N, 4020E). This area was also fertilised.

A programme of on-going fertilisation and monitoring of rehabilitated drill site and costeans, both on EL 106/87 and CML 103M/87 is in progress, and a photographic record to compare rates of re-vegetation is being compiled.

An initial rehabilitation plan for the Mount Charter and South Mackintosh areas has been prepared and is included as Appendix 25.