

6

~~973 P/AA~~ N

TASMANIAN CONSTRUCTION MATERIALS REGISTER

Quadrangle: 88 Serial No: 6 Co-ordinates: EN 177 213

Name of Owner: Kingborough Council

Working Pit / -Disused Pit / New Locality: (Delete whichever inapplicable).

Past Production: 10,000 m<sup>3</sup> Estimated Reserves: large

Description of site: Cut into into hillside on Klantwit Rd, Wood bridge, Timbered land behind face.

Limits to expansion: Klantwit Rd

Thickness of overburden: 0.5m

Sources of information: Field C.S. 17.8-76 Roberts. Laboratory

Sizing Analysis:

mm	75.0	53.0	27.5	26.5	19.0	9.51	4.75	2.36	1.18	0.60	0.425	0.30	0.15	0.075	0.038
1	11.4	30.1	40.2	55.4	57.0	63.6	68.2	71.6	73.0	77.6	84.8	91.3	95.0	96.3	97.4
2	89	70	60	45	43	38	32	28	27	22	15	9	5	4	3
3															
4															

16

L.L: P.I: L.S: D.R:

Special Tests:

Group Symbol (unified soil classification system): GP-GM

Geological Description:

moderately weathered dolomite

History: Pit was originally owned by Rex but has been property of King Council for about 10yrs. Was not used very much by council in past. operated by Bomer and Bradwick.

Remarks:

Pit has been worked in past month for local road work, but don't intend to use much in future. Council prefers to be supplied by private contractors.

30x30x6 = 10,000m<sup>3</sup>  
50x30x3

Large stockpile