

F. PLUG AND ABANDONMENT

	<u>HOURS</u>	<u>%</u>
Retrieve Wellhead Set	21.0	43.30
Test Abandonment Plugs	10.0	20.62
Backload	1.0	2.06
L/D Drill String	8.5	17.53
Pull BOP	8.0	16.49
TOTAL	<u>48.5 HRS</u>	<u>100.00%</u>

G. PULL ANCHORS FOR TOW

Secure for Tow	2.5	12.82
Ballast Rig	6.0	30.77
Pull Anchors	11.0	56.41
TOTAL	<u>19.5 HRS</u>	<u>100.0%</u>