

26" HOLE SECTION - 20" CASING

## Time Breakdown

<u>Description</u>	<u>Hours</u>	<u>%</u>
Drilling	6.5	2.7
Opening Hole 17 1/2" - 26"	7.5	3.1
Wash & Ream	2.0	0.8
Circulate/Condition Mud	1.0	0.4
Tripping	8.0	3.3
Survey	3.5	1.4
Running/Cementing Casing	12.0	5.0
Running/Retrieve Pin Connector	28.0	11.6
Testing Diverter	0.5	0.2
Fish for Guide Skirt	17.0	7.0
W.O.W. (Pull/Run Riser)	100.0	41.2
Run/Retrieve Anchors	56.5	23.2
	=====	=====
TOTAL	242.5	100.0

17 1/2" HOLE SECTION - 13 3/8" CASING

## Time Breakdown

<u>Description</u>	<u>Hours</u>	<u>%</u>
Drilling	149.0	32.6
Wash & Ream	7.5	1.6
Circulate/Condition Mud	20.5	4.5
Tripping	50.0	10.9
Survey	7.0	1.5
Running/Cementing Casing	28.5	6.2
Run BOP	29.0	6.3
Test BOP/Casing/FCCT	9.0	2.0
W.O.W.	156.0	34.2
Rig Service	1.0	0.2
	=====	=====
TOTAL	457.5	100.0