

DEPARTMENT OF MINES  
 RECEIVED/SENT  
 14 NOV 1985  
 10:00 AM/PM  
 OPERATOR L.D.

329573

85-11-14 0954 ST \*  
 TASROK AA58276  
 STBY BCAST 176199 CLG

NOVEMBER 14, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA  
 =====

AMOCO CORPORATION - CHICAGO TX: 020/234991785+  
 ATTN: T.D. STACY MC 4502  
 B.G. NEWTON MC 4703  
 CH-AUP-269-T-933.2-CWW/SCB/CDC/GMK  
 -----

BUREAU OF MINERAL RESOURCES TX: AA62109  
 THE DIRECTOR  
 ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276  
 ATTN: H. MURCHIE

MISC-AUP-994-T-933.2-CWW/SCB/CDC/GMK  
 -----

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162  
 - HOBART ATTN: C.D. CORNELL  
 ABB-AUP-229-T-933.2-CWW/SCB/CDC/GMK  
 -----

DATE : 14 NOVEMBER 1985  
 REPORT NO. : 72  
 DAYS FROM SPUD : 70  
 PBD : 3236.4 METERS (10,618 FT).  
 PROGRESS : 0  
 MUD PROPERTIES : MW - 9.0, VIS -107, API FL - 4.7  
 LAST CASING : 9 5/8" AT 3311.7 METERS (10,865 FT.)  
 DAILY COST (USD) : 86,530 CUM. COST : 8,323,905  
 PRESENT OPERATION : POH WITH SCHLUMBERGER  
 OPERATIONS SUMMARY : RIH WITH DST STRING, SET PACKER AT 3137.6 M  
 (10,294 FT) TOP OF SEAWATER CUSHION AT 917.4 M  
 (3010 FT) RIG UP AND TEST SURFACE EQUIPMENT TO  
 5000 PSI, TEST PACKER AND CASING TO 500 PSI.  
 OPEN WELL AND OBSERVE, WELL NOT FLOWING. RIG  
 UP SCHLUMBERGER LUBRICATOR AND PERFORATING  
 GUN'S, PRESSURE TEST LUBRICATOR TO 5000 PSI.  
 RIH WITH PERFORATING GUN'S, COULD NOT GET  
 BELOW 3035.2 M (9958 FT). POH.  
  
 RIG DOWN SCHLUMBERGER, RIG UP OTIS. RIH WITH  
 OTIS 2" GAGE CUTTER TO 3185.1 M (10,450 FT).  
 NO OBSTRUCTIONS. POH, RIH WITH OTIS 2 1/8"  
 GAGE RING TO 3185.1 M (10,450 FT). NO  
 OBSTRUCTIONS, POH.  
  
 RIG DOWN OTIS, RIG UP SCHLUMBERGER LUBRICATOR  
 AND PERFORATING GUN'S, RIH. REPERFORATE WELL  
 FROM 3179.1 M TO 3185.1 M (10,430 - 10,450  
 FT). FIRED GUN'S AT 05:46 HOURS. NO FLOW, NO  
 PRESSURE INCREASE.

REGARDS  
 C.W. WARING

95