


TELEX MESSAGE TELETYPE MESSAGE TELETYPE MESSAGE TELETYPE MESSAGE

450618

76

86-04-07 0956 ST \*  
TASROK AA58276  
STBY BCAST 176199 CLG

5 APRIL, 1986



DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA  
=====

AMOCO CORPORATION - CHICAGO  
ATTN: T.D. STACY MC 4502  
B.G. NEWTON MC 4703  
CH-AUP-119-T-420.61-CWW/SCB/CDC/GMK  
-----

TX: 020/234991785+

BUREAU OF MINERAL RESOURCES  
THE DIRECTOR  
ATTN: J. WHITE

TX: AA62109

TASMANIAN DEPARTMENT OF MINES  
ATTN: H. MURCHIE

TX: AA58276

MISC-AUP-435-T-420.61-CWW/SCB/CDC/GMK  
-----

CC: AMOCO AUSTRALIA PETROLEUM COMPANY  
- HOBART ATTN: C.D. CORNELL  
ABB-AUP-090-T-420.61-CWW/SCB/CDC/GMK  
-----

TX: AA58162

DATE	:	5 APRIL 1986
REPORT NO.	:	101
DAYS FROM SPUD	:	98
PB TO	:	2907.8 METERS (9540 FT)
PROGRESS	:	0
MUD PROPERTIES	:	MW - 9.3, VIS - 45, API FL - 8.4
LAST CASING	:	5' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	:	99,570 CUM. COST : 12,566,822
PRESENT OPERATION	:	POH WITH EZSV SETTING TOOL.
OPERATIONS SUMMARY	:	RIH WITH BIT, SLIP AND CUT DRILLING LINE. COMPLETE RIH, TAG CEMENT AT 2855.4 M (9368 FT). DRILL CEMENT FROM 2855.4 M TO 2916 M (9368 FT TO 9567 FT). PRESSURE TEST BOTH SQUEEZED PERFORATION INTERVALS TO 4300 PSI (OK). CIRCULATE BOTTOMS UP, POH, MAKE UP 9-5/8" EZSV AND MECHANICAL SETTING TOOL. RIH AND SET EZSV AT 2907.8 M (9540 FT). PRESSURE PRESSURE TEST SQUEEZED PERFORATIONS AT 2910.8 M TO 2913 M (9550 FT TO 9557 FT) TO 5000 PSI (OK). POH WITH EZSV SETTING TOOL.

REGARDS  
C.W. WARING  
AMOCO AUSTRALIA PETROLEUM COMPANY

REGARDS

C.D. CORNELL

TELEX MESSAGE TELETYPE MESSAGE TELETYPE MESSAGE TELETYPE MESSAGE