

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

70

AMOCO CORPORATION - CHICAGO  
ATTN: T.D. STACY MC 4502  
B.G. NEWTON MC 4703  
CH-AUP-186-T-933.2-CWW/SCB/CDC/GMK

DEPARTMENT OF MINES  
RECEIVED/SENT  
25 SEP 1985  
2-60 AM/PM  
OPERATOR NBN  
TX: AA62109

BUREAU OF MINERAL RESOURCES  
THE DIRECTOR  
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES  
ATTN: H. MURCHIE

TX: AA58276

MISC-AUP-725-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY  
- HOBART ATTN: W.C. COWAN  
ABB-AUP-163-T-933.2-CWW/SCB/CDC/GMK

TX: AA58162

DATE : 25, SEPTEMBER 1985  
REPORT NO. : 114  
DAYS FROM SPUD : 109  
PBD : 2791 METERS (9157 FT)  
PROGRESS : 0  
MUD PROPERTIES : MW -9.6 , VIS -65 , API FL -4.0  
LAST CASING : 9-5/8' AT 3340 METERS (10,957 FT)  
DAILY COST (USD) : 162,861 CUM. COST : 12,238,106  
PRESENT OPERATION : POH WITH DRY TEST TOOLS  
OPERATIONS SUMMARY : CONT. RIH WITH DRY TEST TOOLS TO TEST  
PERFS AT 1845-1846M (6054'-6056'). RIG  
UP FLOW HEAD AND SURFACE LINES TEST SAME,  
SET RTTS AT 1839M (6030'). PACKER DID  
NOT SEAL; DROP BAR; SHEAR IMPACK SUB  
REVERSE OUT. RIG DOWN FLOW HEAD POH.  
BREAK OUT AND LAY OUT HOWCO TEST TOOLS.  
DRESS RTTS AND TEST TOOLS. MAKE UP HOWCO  
TEST TOOLS RIH. RIG UP SCHLUMBERGER RUN  
CCL; CORRELATE PACKER DEPTH RIG DOWN  
SCHLUMBERGER. RIG UP FLOW HEAD AND LINES  
TEST SAME SET PACKER AT 1839.4M (6035')  
OPEN TEST TOOLS ANNULES DROPPING (NO  
PACKER SEAT). DROP BAR; SHEAR IMPACK  
SUB; REVERSE OUT SLUG PIPE; RIG DOWN  
SURFACE EQUIPMENT POH.

REGARDS  
C.W. WARING  
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA\*  
TASROK AA58276