

450356

N Baroid Australia PTY. LTD./NL INDUSTRIES INC.

BIT RECORD

COMPANY AMOCO AUSTRALIA WELL PELICAN NO.5 CONTRACTOR/RIG DIAMOND M "EPOCH"
 LOCATION T 22P, BASS STRAIL, TASMANIA SPUD DATE 28/12/85 DATE REACHED T.D. 1/3/86
 COMPANY SUPERVISORS L. TRANSIER, J. CHILLORY TOOLPUSHERS J. BRACEY, D. ALEXANDER, C. JENKINS
 PUMPS: MAKE, TYPE OILWELL A1700 LINERS USED 6½", 5½", 5" DRILL COLLARS 8", 6½", 3-3/4" DRILL PIPE 5", 3½"
 MUD SYSTEMS, DEPTHS

DATE	No	SIZE	MAKE	TYPE	JETS 32nd"	DEPTH OUT Ft.	Feet DRILLED	HOURS	Ft/ HR	ACCUM DRLG HOURS	BIT WEIGHT K lbs	RPM	VERT DEV'N	PUMP PRESSURE P S I	PUMP RATE SDM	WT SG	MUD VIS sec	CONDITION			FORMATION	REMARKS
																		T	B	G		
NB1		26"	SMITH	DSJ	3x18	640	313	2.0	156.5	2.0	0-10	90	0.5	-		8.6	120+	1	1	0		
RR1		26"	"	"	"	1350	710	4.0	177.5	6.0	5-10	110	0.25			9.5	120+	1	2	0		
NB3		17½"	"	SDGH	3x20	5046	3696	22.5	164.3	28.5	50	150-180	1.0	3070	196	9.3	49	3	4	0		
NB4		"	"	"	"	5828	782	11.8	66.3	40.3	45-50	170	-	3050	210	9.5	39	5	3	0		
NB5		12¼"	"	"	13,13,15	6195	367	4.9	74.9	45.2	35-50	150	-	2940	151	9.3	39	7	2	2		
NB6		"	"	SDGHE	3x12,10	6983	788	15.6	50.5	60.8	10-44	90-160	0.5	3040	132	9.2+	45	8	6	8		
NB7		"	"	F2	3x12,11	9149	2166	74.7	29.0	135.5	30-45	75-110	2.25	2620	126	9.2	47	8	2	8		
NB8		8½"	DB	CD502	1" Sq.	9212	63	9.0	7.0	144.5	10-18	70-85	-	450	42	9.1+	53			50%		
NB9		12¼"	SMITH	SDGHE	3x12,10	9316	104	4.9	21.2	149.4	25-45	120	-	2750	116	9.5	54	5	3	4		
NB10		"	"	SDGH	13,13,14	9395	79	2.6	30.4	152.0	40-42	110-120	-	2760	117	9.5	54	3	2	4		
RR8		8½"	DB	CD502	1" Sq. TFA	9454	59	6.5	9.1	158.5	18	70-80	-	400	40	9.5	57			100%		
NB11		"	DB	"	"	9502	48	5.0	9.6	163.5	15-19	70-98	2.75	350	42	9.7	56			15%		
NB12		12¼"	SMITH	F2	13,13,14	9850	348	24.3	14.3	187.8	43-50	90	3.0	2370	114	9.9	52	4	4	8		
RR12		"	"	"	"	- WIPER TRIP AFTER ELECTRIC LOGGING										9.9	64					
NB14		8½"	"	SDGH	10,10,11	9910	60	14.5	4.1	202.3	20-35	100-120	-	2500	71	10.2	62	4	2	6		
NB15		"	"	F2	11,11,11	10764	954	45.9	18.6	248.2	45	100	-	1700	74	12.0	50	1	6	4		
NB16		"	"	F2	11,11,11	11463	699	44.8	15.6	293.0	45	100	5½	2800	74	12.8	50	1	6	2		
NB17		"	DB	TD103	1" Sq. TFA	11500	37	3.0	12.3	296.0	10-20	100-140		1850	79	13.0	54			100%		
NB18		"	SMITH	F2	11,11,11	11966	466	30.7	15.2	326.7	45	100		2950	72	14.4	54	3	4	0		
NB19		"	"	SVH	12,12,12	11966																
NB20		"		LVGH		11966																
NB21		6"	HTC	R4	28,28,28	11966																

MILL JUNK
 DRESS LINER TOP
 DRILL CEMENT