

MESSAGE TELEX MESSAGE TEL

AGE TELEX MESSAGE TELEX

OPERATIONS SUMMARY : COMPLETE RIH WITH BRIDGE PLUG, SET AT 3553.7M (11,659 FT), POH WITH SCHLUMBERGER, RIH WITH BRIDGE PLUG SET AT 3411.9M (11,194 FT) POH, RIG DOWN. PRESSURE TEST BRIDGE PLUG TO 1100 PSI FOR 10 MIN OK. RIH WITH OPEN ENDED DRILL PIPE TAG BRIDGE PLUG AT 3411.9M (11,194 FT) CIRCULATE AND LOWER MUD WEIGHT TO 11.8 PPG. RIG REPAIR, CHANGE FOOT THROTTLE. POH, PICK UP TEST STRING FOR D.S.T. NO.4, SCHLUMBERGER T.C.P GUN'S DRESSED WITH 12 S.P.F., 120 DEGREE PHASING, 22.7 GRAM CHARGES. LAYED DOWN 1 DRILL COLLAR, (WOULD NOT DRIFT), RIH WITH 3-1/2" VAM TUBING, (DRIFTING SAME).

450606

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

*
TASROK AA58276
*
TASROK AA58276
AMDRIL AA176199