0374_3110

5 cm

PRESSURE CELL

INSTALLATION Nº 52

DATE 6-11-82

TYPE 480mm FLATJACK

UNIT Nº

CABLE LENGTH

ZERO STRESS READING

SENSITIVITY

CALIBRATION CONSTANT 2·69 kPa/mV

ORIENTATION HORIZONTAL

LOCATION LWR PIT STOPE LIFT 6

220 180 East

563 952 North

R.L.

Mega x 26·9

Date	Day	Reading με	△Stress kPa	Stress kPa	Remarks
6-11-82		0·99			Before placement
7-11-82		—			
8-11-82		0·826			At readout unit
		0·833			
9-11-82		0·827			Fill commenced 8am
		0·853			~3m fill ; 12V supply
10-11-82		0854			
11-11-82		0·867			
12-11-82		0·880			
15-11-82		0·899			
16-11-82		0·926			Filling complete
18-11-82		1.003	·177	4·76	TF & Ge. visits rectifier PC board.
19·11·82		1·076 1.069	·250	6·72	
22.11.82		0.990			
23.11.82		0.971			
24.11.82		0.963			
26.11.82		0.962			
1.12.82		0.955			
2.12.82		0.957			
3.12.82		0.955			
6.12.82		0.953			
7.12.82		0.943			
10.12.82		0.949			
13.12.82		0.966			
15.12.82					
21.12.82					
22.12.82		9.332			
24.12.82		8.794.			
5.1.83		8.717			
10.1.83		1.164			
14.1.83		1.127			
24.1.83		1.139			
2.2-83		1.127			
7.2.83		1.138			
15.2.83		1.130			
22-2-83		1.134			
4.3.83		1.230			
9.3.83		1.129.			

Date	Day	Reading με	△Stress kPa	Stress kPa	Remarks
14.3.83		1.129			
21.3.83		1.127			
6 4 83		-3.051			
11.5-83		—			Off scale
13 5 83		-			
19 5 83		-			
15.6.83		1.186			After changing Key Board
15.6.83		1.279			Replacement of Readout Plug
29 6 83		1119			
6 7 83		1126			
20 7 83		1233			
1 8 83		1220			
9 8 83		1218			
19 8 83		1210			
30 8 83		1205			
20 9 83		1200			
11 10 83		1048			
27 10 83		1039			
8 11 83		1026			
24 11 83		1039			
5 12 83		1077			
5 3 84		1·181			
10 4 84		1·233			
22 5 84		1296		+12·64	