0374_3112

5 cm

PRESSURE CELL

INSTALLATION Nº 54

DATE 6-11-82

TYPE 300mm FLATJACK

UNIT Nº

CABLE LENGTH

ZERO STRESS READING

SENSITIVITY

CALIBRATION CONSTANT 2.33 kPa/με

ORIENTATION VERTICAL

LOCATION LWR PIT STOPE LIFT 6

220 182 East

563 958 North

R.L.

8 Mg x 22.3

Date	Day	Reading με	△Stress kPa	Stress kPa	Remarks
6-11-82		1.58			Before placement
7-11-82		–			
8-11-82		1.201			At readout unit
		1.213			
9-11-82		1.192	–		Fill commenced 8am
		1.204			~3m fill ; 12V Supply
10-11-82		1.204			
11-11-82		1.206			
12-11-82		1.218			
15-11-82		1.232			
16-11-82		1.251			Filling in the area Completed (6th lift)
18-11-82		1.298			
		1.402	+202	4.71	
19.11.82		1.376			
22.11.82		1.278			
23.11.82		1.248			
24.11.82		1.241			
26.11.82		1.236			
1.12.82		1.227			
2.12.82		1.228			
3.12.82		1.223			
6.12.82		1.219			
7.12.82.		1.208	.008	0.19	
10.12.82		1.215			
13.12.82		1.220			
15.12.82					
21.12.82					
22.12.82		12.361			
24.12.82		13.508			
5.1.83		12.875			
10.1.83		1.347			
14.1.83		1.323			
24.1.83		1.293			
2.2.83		1.278			
7.2.83		1.286			
15.2.83		1.281			
22-2-83		1.258			
4-3-83		1.348			
9-3-83		1.245			

Date	Day	Reading με	△Stress kPa	Stress kPa	Remarks
14.3.83		1.230			
21 3 83		1.225			
11.5.83		—			Off scale
13 5 83		–			
19 5 83		–			
15 6 83		1.288			After Key Board change
15 6 83		1.389			Replacement of Readout Plug
29 6 83		1213			
6 7 83		1221			
20 7 83		1240			
1 8 83		1239			
9 8 83		1237			
19 8 83		1237			
30 8 83		1235			
20 9 83		1233			
11 10 83		1205			
27 10 83		1166			
8 11 83		1155			
24 11 83		1162			
5 12 83		1163			
5 3 84		1226			
10 4 84		1216			
22 5 84		1225		+76.89	