0374-4089

5 cm

DEVELOPMENT SCHEDULE 1980 - 81

BOLD HEAD MINE

		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	TOTAL
		YELLOW	PURPLE	LIGHT BLUE	ORANGE	DARK GREEN	RED	LIGHT GREEN	YELLOW-ORANGE	BROWN	BLUE	GREEN	LIGHT GREY	
		1	2	3	4	5	6	7	8	9	10	11	12	
BUDGET														
MAIN DECLINE	MD	25	15	25	25	15	15	15	20	20	20	20	20	235
WASTE DEVELOPMENT	WD	40	31	45	50	40	5	35	40	40	40	40	40	446
DEVELOPMENT STRIPPING	WD	2	2	2	2	2	2	2	2	2	2	2	2	24
STOPE DEVELOPMENT	SD	20	15	20	15	15	30	20	25	25	25	25	25	260
RAISE BORE [Pilot Hole]	RB							[50]	50	[50]	50			100
HAND RISING	HR	10	7	10	10	10	5	10	10	10	10	10	10	112
TOTAL		97	70	102	102	82	57	82	147	97	147	97	97	1177
RAISE BORE	RB													
HAND RISING	HR													
MAIN DECLINE	MD	15	10	20	20	10	10	10	15	15	15	15	15	170
0 59 QUARTZITE DRIVE	MD	10	5	5	5	5	5	5	5	5	5	5	5	65
WASTE DEVELOPMENT														
A LENS N 71	WD	10	10											20
FAULT BLOCK T40 , 059	WD			15	15	10		10	10	10	10	10	10	98
M. DECLINE , M 42	WD		5	10	10	10		10	10	10	10	10	10	95
G 35 U/C	WD								10	10	10	10	10	50
C1 LENS L60	WD	10	10	10	10	10								50
C2 LENS T53	WD	5												5
0 50	WD	5	6	5	5	5	5	5						36
D LENS	WD	10		5	10	5		10	10	10	10	10	10	90
STOPE DEVELOPMENT														
FAULT BLOCK 0 43	SD							5	5	5	5	5	5	30
C 1 LENS L60	SD						10	5	10	10	10	10	10	65
T 47	SD	10	5	10	10	10	10	10	10	10	10	10	10	115
C2 LENS T53	SD	5	5	5										15
P 50	SD	5	5	5	5	5	10							35
HAND RISING	HR	10	7	10	10	10	5	10	10	10	10	10	10	112
RAISE BORE	RB							[50]	50	[50]	50			100
DEVELOPMENT STRIPPING	WD	2	2	2	2	2	2	2	2	2	2	2	2	24
DEVELOPMENT IN WASTE	WD	65	51	70	75	55	20	50	60	60	60	60	60	695
DEVELOPMENT ORE TONNES		1270	952	950	950	1910	1270	1590	1590	1590	1590	1590	1590	16 840
DEVELOPMENT WASTE TONNES		4 020	2921	4 290	4 570	3 360	1 400	3 080	4 080	3 690	4 080	3 690	3 690	43 640
TOTAL DEVELOPMENT TONNES		5 290	3 873	5 560	5 520	4 310	3 310	4 350	5 670	5 280	5 670	5 280	5 280	60 480
REQUIRED FILL TONNES		3 468	2 036	4 713	4 940	4 027	4 493	4251	4251	4 251	3 765	3 976	3 937	48 108