44/7/1 GEO. (POCKET)

10.40 AM PM
OPERATOR L.D.

6

JULY 16, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA.

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-068-T-933.2-CWW/SCB/ADB

AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-235-T-933,2-CWW/SCB/ADB

SOUTH AUSTRALIAN OIL AND GAS CORPORATION TX: 88900
BEVAN DEVINE
ATTN: P. MOIGNARD

BASS STRAIT OIL AND GAS TX: 57229
J.K. DAVIDSON

PERTH PARTNERS TX: 94830
C/- P. LANE

BUREAU OF MINERAL RESOURCES TX: 62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: 58276
H. MURCHIE

MISC-AUP-363-T-933.2-CWW/SCB/ADB

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: 58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-043-T-933.2-CWW/SCB/ADB/GMK

DATE : 16 JULY 1985
REPORT NO. : 43
DAYS FROM SPUD : 38
TD : 6513 FT (1986 M)
PROGRESS : 0
MUD PROPERTIES : MW - 8.9, VIS - 48, API FL - 5.8
LAST CASING : 13-3/8 AT 5749 FT(1753 M), FCCT - 13.6 PPG
DAILY COST (USD) : 87,639 CUM. COST :5,277,626 (ADJUSTED)
PRESENT OPERATION : WAIT ON WEATHER
OPERATIONS SUMMARY : WAIT ON WEATHER Landed riser
GEOLOGICAL REPORT : N/A
LITHOLOGIC SUMMARY : N/A

CORE NO. 1: 1838-1848M - CUT 9.2M, REC. 2.8M

PRELIMINARY RESULTS ONLY FOR POROSITY BY SUMMATION OF FLUIDS METHOD

SAMPLE NO.	DEPTH	POR PC	SO PC. (Oil saturation)	SW PC (Water saturation)	G.D.
1.	6055.0'	31.1	12.5	84.8	2.65 - Qtz
2.	6056.0'	23.1	11.1	81.3	2.65
3.	6057.0'	31.2	4.3	90.6	2.68
4.	6058.0'	28.7	5.6	88.3	2.63
5.	6059.0'	27.7	4.0	88.5	2.68
6.	6060.0'	31.0	3.7	90.5	2.65
7.	6061.0'	28.0	4.6	86.2	2.68
8.	6062.0'	29.8	4.2	79.9	2.67
9.	6063.0'	26.1	4.1	71.8	2.66 RUBBLE
10.	6064.0'	31.0	2.8	87.7	2.63 RUBBLE

? Gas Cap

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX