SEPTEMBER 3, 1985

OPERATOR ABA

53

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-140-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-575-T-933.2-CWW/SCB/CDC

CC: AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-400-T-933.2-CWW/SCB/CDC/GMK/BFW

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-114-T-933.2-CWW/SCB/CDC/GMK

DATE	: 3 SEPTEMBER 1985
REPORT NO.	: 92
DAYS FROM SPUD	: 87
TD	: 10,981 FT. (3347 M)
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.8, VIS - 42, API FL - 9.0
LAST CASING	: 9-5/8'' AT 10,957 FT. (3340 M),
DAILY COST (USD)	: 87,602 CUM. COST :9,729,994
PRESENT OPERATION	: CEMENTING SECOND STAGE
OPERATIONS SUMMARY	: W.O.W. - RETRIEVE AND REPLACE 9-5/8'' CASING HANGER. RUN 56 JT FOR A TOTAL OF 272 JT. 9-5/8'' N-80. 47PPF CASING. 9-5/8'' SHOE AT 10,957 FT (3340 M). FLOAT COLLAR AT 10,876 FT (3315 M). DV COLLAR AT 6477 FT (1974 M). PICK UP 9-5/8'' CEMENTING HEAD AND CIRC WITH RIG PUMPS TOTAL OF 6500 STROKES. TEST CEMENT LINES TO 3500 PSI - PUMP 10 BBLS SAM-5 SPACER. DROP LEAD PLUG - MIX AND PUMP 1975 SX CLASS ''G'' WITH 5 PERCENT HALAD 22 A BWOC 9.6 GAL PER 10 BBL CFR-2 - 6.9 GAL PER 10 BBL HR-13L AT 15.8 PPG DROPPED 1ST STAGE TOP PLUG DISPACED WITH 15 BBL WATER - 780 BBL MUD BUMPED PLUG AT 5715 STROKES - 3400 PSI FLOATS HELD. DROPPED D.V. OPENING BOMB - OPENED D.V. TOOL WITH 1300 PSI. W.O.C. - CIRC THROUGH D.V. PRIOR TO 2ND STAGE CEMENTING. PUMPED 15 BBLS SAM-5 SPACER MIXING AND PUMPING 2ND STAGE SLURRY.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE